METROPOLITAN GOVERNMENT OF NASHVILLE AND DAVIDSON COUNTY



Megan Barry Mayor Mark Macy Public Works Director



MEIRO PUBLIC WORKS 750 SOUTH 5th STREET NASHVILLE, TENNESSEE 37206

Gallatin Road (Eastland Avenue to Hart Lane) Paving Project Schedule (June 12th, 2016 thru August 19th, 2016)

This project covers approximately 2 miles of roadway and is a State Aid Project with TDOT.

- 1. June 6th (Monday) Start Installation of Construction Signs/Send Out Notices (Day time work. Approx. 1 week duration)
- 2. June 12th (Sunday Night) Start Plating Utilities/Concrete Work (Night time work. Approx. 2 week duration)
- 3. June 21st (Tuesday Morning) Start Milling Side Streets off Gallatin Road (Day time work. Approx. 1 week duration)
- 4. June 27th (Sunday Night) Start Milling Gallatin Road (Night time work. Approx. 3 week duration)
- 5. July 5th (Tuesday Night) Start Re-Setting Utility Castings and Cutting in Signal Loops (Night time work. Approx. 2 week duration)
- 6. July 19st (Tuesday Morning) Start Paving Gallatin Road (Day time work. Approx. 2-3 week duration)
- 7. August 9th thru 19th (Nights) Final Striping

The above schedule is dependent on Weather and any unexpected construction issues. Signage is in place.