

## UNA- Antioch Group 5:

(July 12th to August 31 )

1. Installation of Constructions Signs will be complete 7/12/2016.
2. Plating of Casting will be Complete 7/22/16.
3. Milling all lanes from streets starting Murfreesboro Pike to 225' West of CSX RxR.  
(Approximately 8 days)
4. 8/4/2016 Begin adjusting/raising remainder of casting (Approximately 3 Days)
5. Pavement Rehabillitaion will begin on 8/4/16. (Approximately 3 Days)
6. Week of 8/1/2016 Begin Installtion/Replacment of Loop Wires as Needed (Appox 5 Days)
7. 8/8/2016 Begin Leveling and Surface courses on Murfreesboro Pike to 225' West of CSX RxR.  
(Approx 10 days)
8. Week of 8/22/2016 Begin Thermoplastic
9. Project Completion 8/31/2016

The above schedule is dependent on Weather and any unexpected construction issues or change in scope.

A Changable Message Sign will be put up 1 Week before construction begins.

July 7, 2016