

MPW Sidewalk Program May 2019

New MPW Sidewalks - Complete or Under Construction

New Sidewalks - Construction Complete

Council District	On Street	From Street	To Street	Length (LF)	Status	Completion Date
32	Crossings Boulevard	Mt View Road	CSX RR Overpass	631	Complete	1/12/2016
21	27th Avenue North	West End Avenue	Poston Avenue	920	Complete	1/31/2016
32	Bell Road	Existing Sidewalk	Rural Hill Road	156	Complete	1/31/2016
25	Granny White Pike	Shackleford Road	Existing Sidewalk South of Duncanwood	981	Complete	11/4/2016
18	18th Avenue South	Blair Boulevard	Portland Avenue	1045	Complete	5/1/2016
17	Kirkwood Avenue/Lealand Lane	10th Avenue South/Gale Lane	12th Avenue South/Kirkwood Avenue	2061	Complete	7/31/2016
7	Greenfield Avenue	Katerine Street	Golf Street	1476	Complete	2/14/2017
6	Sevier Street	S 13th Street	S 14th Street	330	Complete	4/21/2017
15	Lebanon Pike	Graylynn Drive	Bluefield Avenue	833	Complete	6/9/2017
32	Bell Road	Mt. View Road	End of Existing Sidewalk	425	Complete	6/23/2017
28	Edge o Lake Drive	Murfressboro Pike	Highmeadows Drive	872	Complete	3/31/2016
33	Hobson Pike	JFK Middle School	Existing Sidewalk S	1350	Complete	10/5/2017
18	Gale Lane	Belmont Blvd	Existing Sidewalk West of Granny White Pike	1696	Complete	1/8/2018
18	Chesterfield Avenue	Existing Sidewalk	Existing Sidewalk	200	Complete	2/21/2018
5	Jones Circle	Jones Avenue	Jones Avenue	1331	Complete	3/23/2018
17	11th Avenue S	Lawrence Avenue	Dead End Street	727	Complete	3/23/2018
35	Bellevue Road	Hicks Road	Old Hickory Blvd	2085	Complete	4/13/2018
26	Harding Place	Humber Drive	Tanglewood Court	443	Complete	5/4/2018
6	Franklin Avenue	N 16th Street	Manchester Avenue	1556	Complete	6/8/2018
20	Burgess Avenue	White Bridge Pike	New Apartments	193	Complete	6/8/2018
11	9th Street / Bryan Street / Livingston Street	Livingston Street / 12th Street / 9th Street	Merritt Street / Existing Sidewalk / Fowler Street	1703	Complete	9/1/2018
7	Litton Avenue	Rock City St	Branch St	783	Complete	10/1/2018
12	Andrew Jackson Parkway	SW North of RR Tracks	Old Lebanon Dirt Road	390	Complete	7/31/2018
7	Branch Street	Cahal Avenue	Moore Street	628	Complete	7/20/2018
25	Lone Oak Road	Overhill Drive	Warfield Drive	1290	Complete	8/10/2018
29	Willow Branch Drive	Townview Place	Edge O Lake Drive	1809	Complete	8/17/2018
9	Delaware Avenue	Cumberland Avenue	Dupont Avenue	330	Complete	9/24/2018
2	John Mallette Drive	Elizabeth Road	YMCA Entrance	400	Complete	10/12/2018
25	Belmont Park Terrace	Arden Place	Lone Oak Road	1340	Complete	5/11/2019
28	Antioch Pk & Richards Rd	Existing Sidewalk	Antioch Pk to existing sidewalk	1835	Substantially Complete	Punch List
26	Wauford Drive	Harding Place	Existing Sidewalk 485' N of W Longdale Drive	1450	Substantially Complete	Punch List
33	Hobson Pike	300' South of Lakewalk Drive	Antioch High School	1350	Substantially Complete	Punch List
Total Length:				32,619 LF	6.18 Mi.	

New Sidewalks - Under Construction

Council District	On Street	From Street	To Street	Length (LF)	Status	Anticipated Completion Date
15	Fairway Drive & Lebanon Pike	Lebanon Pike	Selma Drive	2489	Under Construction	6/31/2019
4	Cloverland Drive	Brenton Park Court	Fredricksburg Way W	450	Under Construction	6/21/2019
27	Tusculum Road (W)	Nolensville Pike	McMurray Drive	1876	Under Construction	6/21/2019
23	Davidson Road	Hillwood Middle School Entrance	Hillwood High School Entrance	1650	Under Construction	6/17/2019
10	Conference Drive	870' NW of Gallatin Pike	Gallatin Pike	870	Under Construction	Summer 2019
2	Cecelia Avenue	15th Avenue North	11th Avenue North	1067	Under Construction	Summer 2019
15	JB Estille Drive	Old Lebanon Pike	Lebanon Pike	640	Under Construction	Summer 2019
16	Hartford Drive	E Thompson Lane	Whitsett Road	2646	Under Construction	Fall 2019
Total Length:				11,688 LF	2.21 Mi.	

New MPW Sidewalks - Design Complete

New Sidewalks - Ready for Construction

Council District	On Street	From Street	To Street	Length (LF)	Scheduled for Construction	Construction Notes
11	20th Street/Dabbs Avenue	Dupont Hadley MS	22nd Street	1066	Summer 2019	PO Issued Ready For Construction (Plan revision being evaluated by MPW)
21	Clare Avenue	38th Avenue North	Albion Street	659	TBD	Plans Submitted for ITB
26	Wauford Drive	West Longdale Drive	Danby Drive	1015	TBD	Plans Submitted for ITB
24	37th Avenue N	Sentinel Drive	Murphy Road	1670	TBD	Plans Submitted for ITB
32	Bell Road	Hickory Hollow Lane	Hickory Hollow Parkway	1402	TBD	Plans Submitted for ITB
34	Old Hickory Boulevard	N Highlands Drive / Devon Valley Drive	Edwin Warner Park Greenway	2264	TBD	Plans Submitted for ITB
3	Brick Church Pike	School Entrance on Masonwood Drive	Village Trail	2323	TBD	Ready for Construction (Plans Being Converted for ITB)
8	Maplewood Trace	Dickerson Pike	Walton Lane	2228	TBD	Ready for Construction (Plans Being Converted for ITB)
29	Edge O Lake Drive (Phase 1 & 2)	Bell Road	Deerpath Drive	2400	TBD	Ready for Construction
20	Annex Avenue	Thunderbird Drive	Mall Entrance	1015	TBD	Ready for Construction
14	Dodson Chapel Road	Hoggett Ford Road	Existing Sidewalk 530' S of James Kay Lane	2200	TBD	Property acquisition of 2 remaining tracts in process. There are title issues with the HOA common space and the original developer. Water Relocation plans approved and submitted to MWS for job allocation. (Can build all sidewalk within the park)
19	Herman Street	12th Ave N	10th Ave N	1300	TBD	Acquiring final RoE for 1 remaining Tract. MWS relocations approved and submitted to MWS for scheduling (Can build all portions except tract two impacts) Croft preparing easement documents
27	Tusculum Road	Nolensville Pike	Brewer Drive	4450	TBD	Water Relocation work to be allocated by MWS. WL relocation required prior to some storm drainage installation. 40/47 RoE Acquired. MPW Annual Contractor can begin work following WL relocation (Can install portions of storm drainage and sidewalk)
5	Delmas Avenue	Cherokee Avenue	Gallatin Pike	2310	TBD	Property Negotiations in progress. 32/39 easements acquired. All storm drainage can be installed, less minor yard inlets without acquired easements. Curb line must be installed before utility poles can be. (Can build storm drainage and majority of sidewalk)
Total Length:				26,302 LF	4.98 Mi.	

New MPW Sidewalks - Design Complete

New Sidewalks - Projects with Non-Metro Utility Coordination

Council District	On Street	From Street	To Street	Length (LF)	Ready for Construction	Construction Notes
27	Brewer Drive	Greenleaf Drive	Nolensville Pike	1523	TBD	Piedmont and NES cannot relocate their infrastructure within the ROW without causing clearance issues between the poles and high pressure gas main. Need to coordinate with Metro & CM Withers on how to best proceed. (5/7 RoE Acquired, Nothing can be built until gas line relocation is complete and downstream outfall tract is acquired)
6	Eastland Avenue	North 16th Street	Setliff Place	926	TBD	Water Relocation submitted to MWS for job allocation. Property Negotiation in Process. 8/10 RoE Acquired. Utility poles will move behind Sidewalk. Civic and NES coordinating with neighborhood regarding tree removal ahead of the sidewalk project (Can Build storm drainage and portions of sidewalk)
24	Bowling Avenue	Woodlawn Drive	Richmeade	1211	TBD	Water and Sanitary to be relocated prior to storm drainage installation. All RoE Acquired. NES design substantially complete and they will fund the work this summer)
Total Length:				3,660 LF	0.69 Mi.	

MPW Sidewalk Program May 2019

New MPW Sidewalks - Design Complete

New Sidewalks - Projects with Ongoing Property Owner Coordination						
Council District	On Street	From Street	To Street	Length (LF)	Ready for Construction	Construction Notes
34	Old Harding Pike	Hicks Road	Hwy 70 South	1413	May - 2019	Design complete. 1 TCE Required from tract 2. (Can build all but portions in front of Tract 2)
22	Belle Forest Circle	Hwy 70 S	Old Hickory Blvd	1768	May - 2019	RoE acquisition in progress (4/6 RoE Acquired) Working with CM to get property access agreements executed
32	Mt View Road	Rural Hill Road	Curtis Hollow Road	758	June - 2019	NES relocations designed and being submitted through the BCR process. Croft negotiating with Tract 2
23	Davidson Road Ph 2	HG Hill Middle School	Harding Pike	1453	June - 2019	2 PDEs Required to install all storm drainage. Property coordination in process. Minor gas conflicts to be addressed during construction. Sidewalk to follow Piedmont NG Upgrade project (To begin summer 2019)
11	Riverside Drive	1502 Riverside Drive	20th Street	1393	July - 2019	Tract 17 PDE required before northern portion of storm drainage work to begin (Filed for Condemnation. Should have possession on or before 7/15/2019 per Metro Legal)
14	Stewarts Ferry Pike	Tennessee School for the Blind	Stones River Greenway	624	-	Water Relocation submitted to MWS Annual Contractor for Scheduling. MPW Annual Contractor can begin work following WL relocation. Finalizing Easement Acquisition from TN School for the Blind. School development being coordinated. (Can build Water & Storm)
18	25th Avenue South	Blair Boulevard	West Linden Avenue	753	-	Piedmont relocation required before Storm and WL work, design in process. Water Relocation, sidewalk, and stormwater can begin following piedmont relocation. 2/7 property agreements acquired. (Can install all water and storm following gas line relocation)
22	Hwy 70 South	Metro Park & Ride Facility	Sawyer Brown Road	1920	-	Commercial property negotiation due to retaining wall requirements is in progress. Civic preparing docs for RoE acquisition.
9	Forrest Park Road	Neelys Bend Road	Lexington Garden Apartments	1065	-	MWS Approval received. Need ADA approval & property agreements (9/13 RoE acquired) prior to construction. Environmental Permits received, Working with CM to get property access agreements
30	Linbar Drive	Harding Place	Wallace Road	1538	-	1 PDE Required to install all storm drainage. Property coordination in process. 1 Major Utility pole being addressed during other NES system upgrades along Harding. Remaining minor Utility pole conflicts to be addressed closer to construction. 1 Remaining commercial property negotiations required for all sidewalk construction.
8	Dickerson Pike	Dellway Drive	Gordon Terrace	883	-	Gas line relocation required prior to any storm work. Piedmont reviewing impact limits prior to relocation. Substantial utility pole and commercial property impacts. Property coordination in process
3	Vailview Drive	Richmond Hill Road	Park Entrance	915	-	Sanitary relocation approved by MWS. All storm can be installed following MWS relocation. Property negotiations required prior to sidewalk construction
16	Foster Avenue	Whitsett Road	Thompson Lane	1582	-	Gas line relocation required prior to any storm work. Piedmont reviewing impact limits prior to relocation. Substantial utility pole and commercial property impacts. Commercial property impacts must be negotiated prior to beginning work. Design was revised to lessen impacts. Coordinating with CM.
13	Winthorne Drive	Glenpark Drive	Dunaille Drive	1992	-	Gas line relocation scheduled. Must be completed prior to any storm work. Need 2 PDE's for storm drainage. (Can install water, sanitary, all storm drainage except Southernmost portion.)
21	23rd Avenue N	Cass Street	Saint Louis Street	750	-	Coordinating utility relocation construction w/ MWS. Along with portions of the proposed sidewalk can be built. 8/16 RoE Acquired. Property owner of 4 tracts at Clarksville Pike/23rd Ave intersection will not sign RoE. (Can construct Southern portion of storm drainage (from St. Louis south))
15	Old Lebanon Pike (Phase 1)	JB Estelle Drive	Lebanon Pike	864	-	Design Complete. Need Property agreements before construction. TDOT Coordination
Total Length:				19,671 LF	3.73 Mi.	

New Sidewalks - Projects Requiring MWS Utility Relocation Approval						
Council District	On Street	From Street	To Street	Length (LF)	Ready for Construction	Construction Notes
20	James Avenue (Phase 1 & 2)	Robertson Avenue	Morrow Road	4434	-	MWS relocation design complete. Major utility/storm conflicts are being coordinated between Stormwater Development Review and MWS. Mitigated option developed by HDR for review
Total Length:				4,434 LF	0.84 Mi.	

New Sidewalks - Projects Requiring Additional Coordination						
Council District	On Street	From Street	To Street	Length (LF)	Ready for Construction	Construction Notes
31	Blue Hole Road	Blue Hole Way	Maxwell Elementary School	923	-	Funding of project turn lane cost being determined. Need ROW from tract 2 to install sidewalk
7	Stratford Avenue (Phase 3)	Oxford Street	Kennedy Avenue	950	-	Plans approved by stormwater. MWS Relocation being coordinated.
1	W. Hamilton Avenue (Phase 2)	Haynes Park Drive	Harold Prewett Drive	1500	-	TDEC Required Stream Determination in-progress. Water Relocation submitted to MWS for job allocation. MPW Annual Contractor can begin work following MWS relocations. MWS relocations need PO and Schedule. (Can build everything following WL relocation). Croft working on easement negotiations
Total Length:				3,373 LF	0.64 Mi.	

New MPW Sidewalks - Design

New Sidewalks - Projects in Design						
Council District	On Street	From Street	To Street	Length (LF)	Ready for Construction	Design Notes
7	Stratford Ave.	Katherine St	Oxford Street	879	-	Design is included with Phase 1 Design. Constructed to be phased as funding allows
17	Vaulx Lane	Kirkwood Ave	Montrose Ave	1288	-	Design
8	Dickerson Pike	Gordon Ter	Donald St	405	-	Design being incorporated into phase 1 design by WSP
15	Lebanon Pike	Cottage Ln	MTA Bus Stop	383	-	Design (Substantially Complete)
20	Annex Ave	Cleece's Ferry	Thunderbird Drive	1225	-	Option Selected
24	Bowling Ave	Woodlawn Dr	Forrest Park Ave	552	-	Option Selected
27	Brewer Dr	McMurray Dr	Greenleaf Dr	1029	-	Option Selected
31	Old Hickory Blvd	Mill Creek Greenway	Hidden Creek Dr	159	-	Design
31	Old Hickory Blvd	Mill Creek Greenway	Bending Creek Dr	530	-	Design
1	Kings Ln	Phippis Dr	1095' W of Clarksville Pike	1632	-	Preliminary Design (Coordinating with MPW/MTA/Planning)
9	Harris St	Gallatin Pike	335' W of Brooks Ave	508	-	Option Selected
25	Graybar Ln	Boensch St	Hillsboro Pike	450	-	Option Selected
25	Graybar Ln	223' E of Boensch St	Boensch St	223	-	Option Selected
25	Hillsboro Pike	Graybar Ln	490' N of Glen Echo Rd	429	-	Option Selected
28	Murfreesboro Pike	British Woods Dr	471' N of Ransom Pl	333	-	Preliminary Design (Coordinating with MPW/MTA/Planning)
28	Murfreesboro Pike	Ransom Pl	Una Antioch Pike	844	-	Preliminary Design (Coordinating with MPW/MTA/Planning)
30	Nolensville Pike	581' S of Harding Pl	Wallace Rd	202	-	Option Selected
30	Wallace Rd	Nolensville Pike	Brookridge Trl	499	-	Option Selected
33	Hillshire Dr	Smith Springs Rd	Windsor Green Dr	208	-	Scope Evaluation
33	Windsor Green Dr	Hillshire Dr	Lancashire Dr	1152	-	Scope Evaluation
23	Vaughn's Gap Road	Percy Drive	Park Lane	1100	-	Option Selected
5	Dickerson Pike	Duke St	182' N of E Trinity Ln	390	-	Preliminary Design
6	Ordway Pl	N 16th St	N 17th St	600	-	Preliminary Design
10	Gallatin Pike	120' E of Cude Ln	Shepherd Hills Dr	445	-	Preliminary Design
14	Stewarts Ferry Pike	498' E of McCampbell Ave	604' E of McCampbell Ave	106	-	Option Selected
19	Hynes St	195' W of 14th Ave N	15th Ave N	183	-	Preliminary Design
19	15th Ave N	Existing sidewalk North of Hynes St	Hynes St	145	-	Preliminary Design
26	Nolensville Pike	721' S of Harding Pl	Edmondson Pike	101	-	Preliminary Design
32	Asheford Trace	Murphywood Crossing	Existing sidewalk W of Bent Wood Dr	125	-	Option Selected
32	Shadowbrook Trl	Existing sidewalk	Cane Ridge Elementary	109	-	Option Selected
Total Length:				16,234 LF	3.07 Mi.	

New Sidewalks - Projects on Hold for TDOT Coordination						
Council District	On Street	From Street	To Street	Length (LF)	Ready for Construction	Construction Notes
1	W. Hamilton Avenue (Phase 1)	Clarksville Pike	Harold Prewett Drive	961	Pending TDOT	Project on hold due to coordination with active TDOT SR-112 project with overlapping limits
Total Length:				961 LF	0.18 Mi.	