

# DRAFT COPY



## THE FAIRGOUNDS NASHVILLE - PROJECTS DEVELOPMENT SCHEDULE

11/10/2023

Q4

GHP Contract expires 6.26.2025

PROJECT	2017	2018	2019	2020	2021	2022	2023	2024	2025	
Fair Park Phase 1	Complete									
EXPO Center		Complete								
MLS Stadium				Complete						
Infrastructure Part 1				Complete						
Fair Park Phase 2						Design	Construction			
Mixed Use 8c (MarketStreet)						Design	Construction			
Infrastructure Part 2							Design	Construction		
Fair Plaza & Speedway Alley							Design	Construction		
Wingrove Intersection							Design	Construction		
Speedway Alley Extension							Design	Govt. Rvws	Construction	
Stormwater Variance							Design	Govt. Rvws	Construction	
Misc. Campus Projects (TBD)										
EXPO Arts/Sculpture							Design	Installation		
Parcel 8a (TBD)										
Parcel 8b (TBD)										

GHP Job #'s: 15214.43, 15214.44, 15214.46, 15214.51, 15214.52