

MULTIMODAL ACCESS CLOSURE EXCEPTION APPLICATION FORM AND CHECKLIST

Submittal Date: 8/26/25 ☐ New Submittal ☐ Re-Submittal No: _____

Related Building Permit No: _____

Project Name: Stormwater System Improvement for Newsom Station Road

Street Name Location: Newsom Station Road

Between: Rivervalley Drive And: Hwy 70

Applicant Name: Walker Building Group

Address: 2617 Locust Street

Phone: 615-961-0622 Fax: _____ Contact: Mark Raymer

Email: Mraymer@walkerbuildinggroup.com

Project Description: install 14'x5' box bridge

Start Date: 9/12/25 End Date: 10/30/25 Project Length: 2 months

Describe Type of Closure: Road Closure while installing box bridge.

Provide Reasons why Project cannot be completed without closures and what other options were considered (attach documents as needed): The bridge is 14' wide, so the total excavation will be over 20' wide. Also the existing pipe has caused severe erosion under road and don't know the extent of voids under the road extend to rebuild the road.

PROJECT INFORMATION CHECKLIST:

Included Not Applicable

- | | | |
|-------------------------------------|-------------------------------------|--|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Project Vicinity Map with Project Area shown, street names, property information, existing pavement and striping, gutter and building locations, north arrow, and scale. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Planned work hours included. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Exact location and dimensions of the construction work zone shown. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | If multiple phases are necessary, include perimeter impact of each phase, phase number, anticipated work hours and phase duration. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Details on construction activity and equipment being used as part of construction included for each phase. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Specify if any on-street parking, and/or metered parking, is to be restricted and if bus zone will need to be relocated. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Specify if trash pickup will be impacted. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Provide information on all utility work and utility connections. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | List all affected residents, businesses, agencies, and schools and any conversations/agreements taken place. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Show ongoing construction projects within vicinity of proposed project impact. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Provide plan to address conflicts with other nearby projects. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Provide traffic control plan for each phase of construction (see traffic control checklist for more information). |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Provide information on work vehicle parking locations. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Show construction trucks ingress/egress to project location. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Provide information on any traffic signals, traffic signal loops, and traffic signal cabinets in close proximity to project. |

TRAFFIC CONTROL PLAN CHECKLIST:

Included Not Applicable

- | | | |
|-------------------------------------|-------------------------------------|---|
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | All temporary traffic control plans shall be designed in accordance with the most recent ADA regulations and requirements of the Manual of Uniform Traffic Control Devices. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Clearly show the locations of all existing signs (including speed limit) as well as the proposed signs for each construction phase. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Show the location of all existing pedestrian paths and pedestrian detour route of each stage of construction. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Show dimensions of travel lane width, shoulder width, sidewalk of each phase, and overall roadway width along the length of affected area. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Show all existing striping and markings to remain, to be removed, and all proposed striping and markings for each construction stage. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Provide detour plan clearly showing detour route for any roadway or pedestrian/bike path closures. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Specify placement of all temporary traffic control devices. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Specify spacing of all temporary traffic control devices. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Show all existing traffic signals and streetlights in the work zone location. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Lighting provided for all pedestrian detour routes. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Provide minimum eleven (11) foot travel lanes at all times. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Show size, height, and location of all channelizing devices, warning lights, flag trees, barriers, etc. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Label all taper lengths and widths. |
| <input type="checkbox"/> | <input checked="" type="checkbox"/> | Provide locations of police officers for each phase as needed. |
| <input checked="" type="checkbox"/> | <input type="checkbox"/> | Temporary Traffic Control Plan has been stamped and signed by a TN licensed Civil Engineer. |


METROPOLITAN GOVERNMENT OF NASHVILLE
AND DAVIDSON COUNTY, TENNESSEE
DEPARTMENT OF WATER AND SEWERAGE SERVICES

INDEX

| SHEET NO. | SHEET NAME |
|-----------|------------------------------------|
| 1 | TITLE SHEET & INDEX |
| 2 | GENERAL NOTES |
| 3 | PRESENT LAYOUT AND DEMOLITION PLAN |
| 4 | PROPOSED LAYOUT |
| 4A | PROPOSED PROFILE |
| 5 | EPSC LAYOUT |
| 6 | TRAFFIC CONTROL PLAN |
| 6A | TRAFFIC CONTROL NOTES |
| 6B | TEMPORARY ROADWAY LAYOUT |
| 7 | UTILITY NOTES AND DETAILS |
| 8 | UTILITY LAYOUT |
| 9 | STANDARD DETAILS |

DAVIDSON COUNTY
DISTRICTS 22 & 35

NEWSOM STATION ROAD
STORMWATER SYSTEM IMPROVEMENTS



SCALE: 1"=200'

FREDDIE O'CONNELL


METROPOLITAN MAYOR



SCOTT A. POTTER

DIRECTOR OF WATER & SEWERAGE SERVICES

MWS PROJECT NUMBERS:
24-SWC-109




101 WESTPARK DRIVE, SUITE 300, BRENTWOOD, TN 37027
(888) 451-6822

SHEET NO. 01 OF 09

ENGINEERING BY - METROPOLITAN DEPARTMENT OF
WATER AND SEWERAGE SERVICES
STORMWATER DIVISION
1600 SECOND AVENUE NORTH
NASHVILLE, TN 37208

UNLESS OTHERWISE NOTED, ALL CONSTRUCTION SHALL CONFORM TO THE CURRENT REQUIREMENTS OF THE TENNESSEE DEPARTMENT OF TRANSPORTATION (TDOT) STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION, TDOT DESIGN STANDARDS AND STANDARD DRAWINGS, METROPOLITAN DEPARTMENT OF PUBLIC WORKS DETAILS AND SPECIFICATIONS, AND METROPOLITAN DEPARTMENT OF WATER SERVICES DETAILS AND SPECIFICATIONS

| | | |
|----------------|--|-----|
| GENERAL NOTES: | | |
| 1. | UNLESS OTHERWISE NOTED, ALL CONSTRUCTION SHALL CONFORM TO THE CURRENT REQUIREMENTS OF TENNESSEE DEPARTMENT OF TRANSPORTATION (TDOT) STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION, LATEST EDITION, METROPOLITAN DEPARTMENT OF WATER AND SEWERAGE SERVICES STORMWATER MANAGEMENT MANUAL, AND NASHVILLE DEPARTMENT OF TRANSPORTATION SPECIFICATIONS AND DETAILS, AND HARPETH VALLEY UTILITIES DISTRICT SPECIFICATIONS AND DETAILS FOR WATER AND SEWER CONSTRUCTION. | 18. |
| 2. | WATER LINE LOCATIONS WERE ESTIMATED FROM VALVE BOXES AND WATER METERS LOCATED BY SURVEYORS AND FROM BASE MAPPING PROVIDED BY HARPETH VALLEY UTILITIES DISTRICT. WATER LINES MAY BE LOCATED BY TENNESSEE ONE CALL PRIOR TO THE SURVEY IN SOME CASES. WATER LINES THAT WERE LOCATED BY TENNESSEE ONE CALL WILL BE NOTED ON THE EXISTING SITE PLAN(S). POTENTIAL CONFLICTS WITH MAIN SEWER LINES WERE ESTIMATED BY ASSUMING A CONSTANT SLOPE FROM THE UPSTREAM MANHOLE TO THE DOWNSTREAM MANHOLE. THE LOCATION OF SANITARY SERVICE LINES WERE ESTIMATED FROM AS-BUILT DRAWINGS PROVIDED BY METRO WATER SERVICES, AND CLEAN-OUTS LOCATED BY THE SURVEYORS, IF PRESENT. USE APPROXIMATE LOCATION OF SEWER SERVICE LINES AS GUIDANCE ONLY. LOCATION MAY OR MAY NOT BE ACCURATE. ADDITIONAL SERVICE LINES MAY BE PRESENT. THE CONTRACTOR IS RESPONSIBLE FOR LOCATING ALL UTILITIES AND PROTECTING UTILITIES PROPOSED TO REMAIN. CONSOR ENGINEERS, LLC ASSUMES NO RESPONSIBILITY FOR ACCURACY OR COMPLETENESS OF THIS INFORMATION. REPAIRS AND/OR REPLACEMENTS TO ANY UTILITIES DAMAGED BY CONSTRUCTION SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR. NO ADDITIONAL PAYMENT WILL BE MADE. | 19. |
| 3. | THE CONTRACTOR SHALL USE TRAFFIC CONTROL METHODS AS APPROVED BY THE TENNESSEE DEPARTMENT OF TRANSPORTATION, THE NASHVILLE DEPARTMENT OF TRANSPORTATION, AND THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (M.U.T.C.D.). | 20. |
| 4. | THE CONTRACTOR SHALL COORDINATE, KNOW, AND HAVE WORK SCHEDULED FOR ALL APPLICABLE UTILITY RELOCATIONS PRIOR TO PROJECT WORK BEGINNING. THE CONTRACTOR SHALL NOTIFY THE CONSTRUCTION MANAGER OF SCHEDULE. | 21. |
| 5. | THE CONTRACTOR SHALL VERIFY EXISTING CONDITIONS PRIOR TO CONSTRUCTION AND NOTIFY OWNER'S REPRESENTATIVE OF DIFFERING CONDITIONS PRIOR TO PROCEEDING WITH WORK. | 22. |
| 6. | THE CONTRACTOR SHALL REPAIR ALL DAMAGE TO STREETS, YARDS, MAILBOXES, FENCES, SIGNS, DRIVEWAYS, TREES, LANDSCAPING, IRRIGATION SYSTEMS, ETC. AT NO ADDITIONAL COST TO OWNER. | 23. |
| 7. | ALL DRIVEWAY REPAIRS SHALL MATCH EXISTING DRIVEWAYS IN WIDTH, DEPTH, AND MATERIAL UNLESS OTHERWISE SPECIFIED. | 24. |
| 8. | ALL PROPOSED ASPHALT TO GRADE TO NEW INLET(S). | 25. |
| 9. | EROSION AND SEDIMENT (E&S) CONTROL MEASURES TO BE INSTALLED PER METROPOLITAN GOVERNMENT OF NASHVILLE AND DAVIDSON COUNTY BEST MANAGEMENT PRACTICES (BMP), LATEST EDITION. | 26. |
| 10. | ONCE WORK HAS STARTED, THE CONTRACTOR SHALL PURSUE WORK DILIGENTLY UNTIL COMPLETE. | 27. |
| 11. | AREAS DESIGNATED FOR MILLING (COLD PLANING) SHALL BE SAW CUT TO A DEPTH OF TWO INCHES (2"). ALL OTHER JOINTS SHALL BE SAW CUT TO FULL DEPTH (ASPHALT AND CONCRETE) UNLESS OTHERWISE SHOWN ON THE PLANS OR CONTRACT DOCUMENTS. | 28. |
| 12. | THE UNIT PRICE BID FOR EACH ITEM SHALL INCLUDE ALL LABOR, EQUIPMENT, MATERIALS, AND ALL APPURTENANCES NECESSARY FOR A COMPLETE INSTALLATION OF THE ITEMS SHOWN ON THE PLANS, IN THE DETAILS AND TYPICAL SECTIONS, AND AS CALLED OUT IN THE STANDARDS AND SPECIFICATIONS. | |
| 13. | ALL PIPE SHALL BE BACKFILLED WITH #57 OR #67 CRUSHED STONE WHEN UNDER ANY PAVED OR RIGID SURFACE, PER METRO STANDARD DETAIL DR-180, DR-270a/b, DR-271a/b, AND/OR ST-272 AS APPLICABLE. WHEN NOT UNDER PAVEMENT, ALL PIPE SHALL BE BACKFILLED WITH #57 OR #67 CRUSHED STONE TO AT LEAST SIX INCHES (6") ABOVE THE PIPE, PER METRO STANDARD DETAIL DR-180. | |
| 14. | THE CONTRACTOR SHALL BE FULLY RESPONSIBLE FOR ANY ARRANGEMENTS MADE WITH PROPERTY OWNERS THAT ARE ADJACENT TO ANY PROPOSED WORK. THIS INCLUDES ARRANGEMENTS FOR UTILIZING PRIVATE PROPERTY FOR STORAGE (EQUIPMENT OR EXCAVATED MATERIALS), PARKING AREA, OR ACCESS. ALL COSTS ASSOCIATED WITH THIS WORK WILL NOT BE PAID FOR. | |
| 15. | THE CONTRACTOR SHALL BE REQUIRED TO MAINTAIN ACCESS TO RESIDENCES AND BUSINESSES, AND SHALL BE REQUIRED TO KEEP ONE (1) LANE OF TRAFFIC OPEN AT ALL TIMES FOR THRU TRAFFIC AND EMERGENCY VEHICLES/EQUIPMENT. | |
| 16. | THE CONTRACTOR SHALL ASSURE THAT ALL SERVICES THROUGH THIS CONTRACT SHALL BE COMPLETED IN FULL COMPLIANCE WITH AMERICANS WITH DISABILITIES ACT (ADA) STANDARDS FOR ACCESSIBLE DESIGN, LATEST EDITION, AS HAS BEEN ADOPTED BY METRO. | |
| 17. | METRO WATER SERVICES WILL RETAIN OWNERSHIP OF ALL EXISTING DRAINAGE STRUCTURE GRATES THAT ARE NOT BEING UTILIZED FOR THE PROPOSED CONSTRUCTION. THE CONTRACTOR SHALL DELIVER THE GRATES TO MWS STORMWATER MAINTENANCE YARD, 1607 COUNTY HOSPITAL ROAD. CONTACT JOE FEDUN AT 615-862-4164 FOR ACCESS AND SCHEDULING DELIVERY. | |

| | |
|---|---------------------|
| FILE NO. | NEWSOM STATION ROAD |
| DATE: | 12-28-2023 |
| DESIGNED BY: | ECD |
| DRAWN BY: | ECD |
| CHECKED BY: | DWG |
| REVISION BLOCK | |
| DATE: | 1-25-2024 |
| DATE: | |
| DATE: | |
| <div>CONSOR ENGINEERS, LLC 101 WESTPARK DRIVE, SUITE 300 BRENTWOOD, TN 37027 (615) 425 2000</div> | |
| SEALED BY | |
|  | |
| METROPOLITAN GOVERNMENT OF NASHVILLE & DAVIDSON COUNTY, TENNESSEE METRO WATER SERVICES STORMWATER DIVISION | |
| 8509 NEWSOM STATION ROAD STORMWATER IMPROVEMENTS | |
| GENERAL NOTES | |
| SCALE: N.T.S. | |
| SHEET 02 OF 09 | |

NO BOUNDARY SURVEY WAS PERFORMED BY CONSOR ENGINEERS, LLC FOR THE PURPOSE OF THIS DRAWING. THIS SURVEY WAS DONE UNDER THE AUTHORITY OF T.C.A. 62-18-126 AND IS NOT A GENERAL PROPERTY SURVEY AS DEFINED UNDER RULE 0820-3-07.

COORDINATE VALUES ARE NAD83(2011) WITH NO DATUM ADJUSTMENT, AND ARE TIED TO THE TENNESSEE GEODETIC REFERENCE NETWORK. ALL ELEVATIONS ARE REFERENCED TO THE NAVD 1988.

| TREE REMOVAL TABLE | | |
|--------------------|---------|-------------------------|
| SIZE | SPECIES | NO. OF TREES TO REPLACE |
| 18" | ASH | 0 |

| LOCATION ID | SERVICE REQUEST NUMBER | ADDRESS | TYPE OF SERVICE REQUEST |
|-------------|------------------------|--------------------------|-------------------------|
| 1 | 1104040 | 8509 NEWSOM STATION ROAD | STREAM BANK EROSION |

★ - SERVICE REQUEST PROPERTIES

| Newsom Station Road (Project No. 24-SWC-109) | | | | | | | | | |
|--|--------------------------|---|----------------|------------|-----------|------|-----------------|---------------|-----------------------------|
| R.O.W. ACQUISITION TABLE | | | | | | | | | |
| TRACT NO. | PROPERTY ADDRESS | PROPERTY OWNER | COUNTY RECORDS | | | | EASEMENTS | | |
| | | | TAX MAP NO. | PARCEL NO. | DEED BOOK | PAGE | INSTRUMENT NO. | DRAINAGE (SF) | TEMPORARY CONSTRUCTION (SF) |
| 1 | 8511 Newsom Station Road | The Wendy & Jerry Baker Revocable Trust | 127-00 | 120 | - | - | 201509030090090 | 400 | 3100 |



LEGEND

- Control Point
- Benchmark
- Iron Pin
- W.M. Water Meter
- MB Mailbox
- ASPH. Asphalt
- Single Tree
- W Water Line
- G Gas Line
- Edge of Pavement
- Driveway
- Property Line
- Right-of-Way Line
- Easement Line
- Major Contour Line
- Minor Contour Line


| CONTROL POINTS | | | | | |
|----------------|-------------|--------------|-----------|---------|-------------|
| Point | Northing | Easting | Elevation | Feature | Description |
| UTILITY POLE | 641047.6000 | 1676062.0100 | 538.440 | XCP | BENCH TIE |
| CP-S2 | 640837.8400 | 1675812.3700 | 544.720 | XCP | MAG NAIL |
| CP-S3 | 641080.0100 | 1676209.5600 | 536.660 | XCP | MAG NAIL |

8504 NEWSOM STATION RD
METRO GOV'T WW WATER & SEWER.
INSTR. #20120103 0000342

PROJECT BENCHMARK
BENCH TIE IN UTILITY POLE
ELEVATION: 538.44'



CONSOR ENGINEERS, LLC
101 WESTPARK DRIVE, SUITE 300
BRENTWOOD, TN 37027
(615)-425-2000




METROPOLITAN GOVERNMENT
OF NASHVILLE & DAVIDSON COUNTY, TENNESSEE
METRO WATER SERVICES
STORMWATER DIVISION


NEWSOM STATION
ROAD
STORMWATER
IMPROVEMENTS

PRESENT LAYOUT AND
DEMOLITION PLAN

SCALE: 1" = 10'

SHEET 03 OF 09



| | |
|---|---------------------|
| FILE NO. | NEWSOM STATION ROAD |
| DATE: | 1-25-2024 |
| DESIGNED BY: | ECD |
| DRAWN BY: | ECD |
| CHECKED BY: | DWG |
| REVISION BLOCK | |
| DATE: | 08-29-2025 |
| DATE: | |
| DATE: | |
| 08-29-2025: BOX BRIDGE INVERTS LOWERED 1 FT. | |
| CONSOR ENGINEERS, LLC 101 WESTPARK DRIVE, SUITE 300 BRENTWOOD, TN 37027 (888)-451-6822 | |
| SEALED BY | |
|  08/29/2025 | |
| METROPOLITAN GOVERNMENT OF NASHVILLE & DAVIDSON COUNTY, TENNESSEE METRO WATER SERVICES STORMWATER DIVISION | |
| NEWSOM STATION ROAD STORMWATER IMPROVEMENTS | |
| PROPOSED PROFILE | |
| SHEET 04A OF 09 | |


EROSION PREVENTION & SEDIMENT CONTROL (E.P.S.C.) NOTES:

1. THE USE AND PLACEMENT OF EROSION CONTROL DEVICES SHALL BE IN ACCORDANCE WITH METRO WATER SERVICES BEST MANAGEMENT PRACTICES, LATEST EDITION, AND/OR APPLICABLE TDEC ARAP, USACE NWP, AND/OR TDOT STANDARDS. THE MOST STRINGENT PRACTICE SHALL GOVERN.
2. NO WORK WILL BE INITIATED ON THE PROJECT UNTIL THE EROSION/ SILTATION MEASURE SHOWN ON THE PLANS AND DETAILS ARE PROPERLY IN PLACE.
3. IF, AT ANY TIME DURING THE CONSTRUCTION PHASE OF THIS PROJECT, METRO REPRESENTATIVE DEEMS THAT THE EROSION/SILTATION MEASURES INSTALLED FAIL TO FUNCTION PROPERLY, NEED MAINTENANCE OR REPAIR, OR NEED NEW REPLACEMENT IN KIND, THE CONTRACTOR WILL EFFECT SUCH ACTIONS AS ARE NEEDED TO CORRECT THE SITUATION AT NO ADDITIONAL COST TO THE OWNER. NECESSARY REPAIRS OR REPLACEMENT OF EPSC MEASURES SHALL BE ACCOMPLISHED PROMPTLY. WHEN NOTIFIED OF DEFICIENT EPSC MEASURES, THE CONTRACTR HAS 48 HOURS OR BEFORE THE NEXT RAIN EVENT TO REGAIN COMPLIANCE OR OTHERWISE RUN THE RISK OF THE JOB BEING SHUTDOWN. NO ADDITIONAL CONTRACT DAYS WILL BE GIVEN IN THIS INSTANCE.
4. AREAS AND TIME OF EXPOSURE OF UNPROTECTED SOILS SHALL BE KEPT TO A MAXIMUM OF 15 DAYS.
5. USE TEMPORARY VEGETATION AND/OR MULCH TO PROTECT BARE AREAS FROM EROSION DURING CONSTRUCTION.
6. KEEP DUST WITHIN TOLERABLE LIMITS BY SPRINKLING OR OTHER ACCEPTABLE METHODS.
7. DISTURBED AREAS ARE TO BE GRADED TO DRAIN TO SEDIMENT BARRIERS, AS INDICATED ON PLAN, DURING AND UPON COMPLETION OF CONSTRUCTION.
8. UPON STABILIZATION OF THE PROJECT SITE WITH A GOOD (ACCEPTABLE) STAND OF GRASS AND/OR GROUND COVER, THE EROSION/SILTATION INSTALLATIONS WILL BE REMOVED AND THE AREA DISTURBED WILL BE SEEDED AND MULCHED WITH THE SAME TREATMENT AS OTHER NEW GRASSED AREAS OF THE PROJECT. INCLUDE COSTS OF REMOVAL OF ESC MEASURES IN OTHER ITEMS.
9. ALL ESC MEASURES SHALL BE CHECKED BEFORE AND AFTER ALL RAIN EVENTS, AND DAILY DURING PROLONGED RAINFALL, TO ENSURE MEASURES ARE WORKING PROPERLY.
10. SEDIMENT DEPOSITS SHALL BE REMOVED WHEN THE LEVEL OF DEPOSITION REACHES APPROXIMATELY ONE-HALF THE HEIGHT OF THE BARRIER.
11. AS NECESSARY, PROVIDE TEMPORARY CONSTRUCTION ACCESS(ES) AT THE POINT(S) WHERE CONSTRUCTION VEHICLES EXIT THE CONSTRUCTION AREA. MAINTAIN PUBLIC ROADWAYS FREE OF TRACKED MUD AND DIRT.
12. STRIP TOPSOIL FROM ALL CUT AND FILL AREAS AND STOCKPILE. UPON COMPLETION OF GENERAL GRADING COVER ALL DISTURBED AREAS WITH TOPSOIL, TO A MINIMUM DEPTH OF 4". CONTRACTOR SHALL SUPPLY ADDITIONAL TOPSOIL IF INSUFFICIENT QUANTITIES EXIST ON SITE. ADDITIONAL TOPSOIL SHALL BE PAID FOR UNDER ITEM 203-08.01 "FURNISHING AND SPREADING TOPSOIL (4"THICK)" IN SQUARE YARDS.
13. ALL ESC MEASURES SHALL BE MAINTAINED UNTIL DISTURBED AREAS ARE STABILIZED.
14. STOCKPILED TOPSOIL OR FILL MATERIAL IS TO BE TREATED SO THE SEDIMENT RUN-OFF WILL NOT CONTAMINATE SURROUNDING AREAS OR ENTER NEARBY STREAMS.

| EROSION PREVENTION AND SEDIMENT CONTROL LEGEND | | |
|--|-----------------------------|---------------|
| SYMBOL | ITEM | STD. DWG. |
| | SAND BAG BARRIER | TCP-15 |
| | SEDIMENT FILTER BAG | EC-STR-2 |
| | TEMPORARY DIVERSION CULVERT | EC-STR-33/33A |
| | SEDIMENT TUBE | TCP-14 |

NOTE:

1. INSTALL EROSION CONTROL MATTING (TCP-09) ON ALL SLOPES 3:1 OR GREATER, IN PROPOSED CHANNELS (NOT BLUE-LINE STREAMS), AND AROUND THE PROPOSED WINGWALLS.



STAGED CONSTRUCTION NOTES:

STAGE 1

1. INSTALL THE EPSC MEASURES, THE TEMPORARY 42" HDPE DIVERSION CULVERT, AND SEDIMENT BERMS TO ISOLATE FLOW PER EC-STR-33 & EC-STR-33A.
2. REMOVE THE EXISTING HEADWALLS AND THE 54"X36" CMP.
3. PREP THE SITE FOR THE INSTALLATION OF THE BOX BRIDGE.
4. INSTALL THE BOX BRIDGE.
5. PREP THE SITE FOR THE INSTALLATION OF THE WINGWALLS.
6. FORM AND POUR THE WINGWALLS. ENSURE THAT NO CONSTRUCTION MATERIALS AND/OR DEBRIS ENTERS THE STREAM AT ANY POINT.
7. ONCE THE BOX CULVERT INSTALLATION IS COMPLETE, REMOVE THE DOWNSTREAM SANDBAG BERM EXCEPT FOR THE BAGS NEEDED TO SUPPORT THE END OF THE TEMPORARY PIPE. THE UPSTREAM SANDBAG BERM SHALL THEN BE REMOVED GRADUALLY.
8. REMOVE THE TEMPORARY DRAINAGE PIPES, SUPPORTS, AND ANY REMAINING SANDBAGS.

FILE NO. NEWSOM STATION ROAD

DATE: 12-28-2023

DESIGNED BY: ECD

DRAWN BY: ECD

CHECKED BY: DWG

REVISION BLOCK

DATE: 1-25-2024

DATE: 07-17-2025

DATE:

07-17-2025: UPDATED STAGED CONSTRUCTION NOTES AND TEMPORARY DIVERSION NOTES.

CONSOR ENGINEERS, LLC

101 WESTPARK DRIVE, SUITE 300

BRENTWOOD, TN 37027

(888)-451-6822

SEALED BY

METROPOLITAN GOVERNMENT

OF NASHVILLE & DAVIDSON COUNTY, TENNESSEE

METRO WATER SERVICES

STORMWATER DIVISION



NEWSOM STATION ROAD

STORMWATER IMPROVEMENTS

EPSC LAYOUT

SCALE: 1" = 10'

SHEET 05 OF 09



| | |
|---|---------------------|
| FILE NO. | NEWSOM STATION ROAD |
| DATE: | 12-28-2023 |
| DESIGNED BY: | ECD |
| DRAWN BY: | ECD |
| CHECKED BY: | DWG |
| REVISION BLOCK | |
| DATE: | 07-17-2025 |
| DATE: | 08-29-2025 |
| DATE: | |
| 07-17-2025: REVISION OF FULL TRAFFIC CONTROL LAYOUT. | |
| 08-29-2025: REVISED FLAGGER LAYOUT TO TEMPORARY SIGNAL. | |

CONSOR ENGINEERS, LLC
101 WESTPARK DRIVE, SUITE 300
BRENTWOOD, TN 37027
(888)-451-6822

SEALED BY

METROPOLITAN GOVERNMENT
OF NASHVILLE & DAVIDSON COUNTY, TENNESSEE
METRO WATER SERVICES
STORMWATER DIVISION

NEWSOM STATION ROAD
STORMWATER IMPROVEMENTS

TRAFFIC CONTROL PLAN

SCALE: 1" = 200'

SHEET 06 OF 09

TRAFFIC CONTROL NOTES

MISCELLANEOUS

- (1)

NOTHING IN THE GENERAL NOTES OR SPECIAL PROVISIONS SHALL RELIEVE THE CONTRACTOR FROM HIS RESPONSIBILITIES TOWARD THE SAFETY AND CONVENIENCE OF THE GENERAL PUBLIC AND THE RESIDENTS ALONG THE PROPOSED CONSTRUCTION AREA.
- (2)

ALL CONSTRUCTION, EQUIPMENT, AND INSTALLATION PROCEDURES SHALL COMPLY WITH THE TENNESSEE DEPARTMENT OF TRANSPORTATION (TDOT) STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION, (AS AMENDED) AND WITH THE CURRENT STANDARDS AND SPECIFICATIONS OF METRO NASHVILLE DEPARTMENT OF TRANSPORTATION. PAVEMENT MARKING REMOVAL AND TRAFFIC CONTROL SHALL COMPLY WITH SECTION 712-TEMPORARY TRAFFIC CONTROL.
- (3)

ALL CONSTRUCTION ACTIVITIES SHALL BE COMPLETED IN FULL COMPLIANCE WITH THE AMERICANS WITH DISABILITIES ACT (ADA) AND ARCHITECTURAL AND TRANSPORTATION BARRIERS COMPLIANCE BOARD, FEDERAL REGISTER 36 CFR PARTS 1190 AND 1191, ACCESSIBILITY GUIDELINES FOR BUILDINGS AND FACILITIES, ARCHITECTURAL BARRIERS ACT (ABA) ACCESSIBILITY GUIDELINES, PROPOSED RULE. PUBLISHED IN THE FEDERAL REGISTER ON JULY 23, 2004, AS HAS BEEN ADOPTED BY METRO NASHVILLE DEPARTMENT OF TRANSPORTATION.

ROAD CLOSURE

- (1)

NO LESS THAN SEVEN (7) DAYS PRIOR TO THE CLOSURE OF THE ROAD, THE CONTRACTOR SHALL NOTIFY THE FOLLOWING INDIVIDUALS OR AGENCIES COMPLETELY DESCRIBING THE AFFECTED ROADS AND THE APPROXIMATE DURATION OF THE CONSTRUCTION: THESE PARTIES INCLUDE, BUT ARE NOT LIMITED TO: (1) LOCAL LAW ENFORCEMENT OFFICE, (2) LOCAL FIRE DEPARTMENT, (3) AMBULANCE SERVICE, (4) LOCAL SCHOOL SUPERINTENDENT, (5) UNITED STATES POSTAL SERVICE, AND (6) LOCAL ROAD SUPERINTENDENT.
- (2)

EXCAVATION AND LANE CLOSURE PERMITS ARE REQUIRED FOR ALL WORK DONE WITHIN THE PUBLIC RIGHT OF WAY.

CONSTRUCTION WORK ZONE & TRAFFIC CONTROL

- (1)

ADVANCED WARNING SIGNS SHALL NOT BE DISPLAYED MORE THAN FORTY-EIGHT (48) HOURS BEFORE PHYSICAL CONSTRUCTION BEGINS. SIGNS MAY BE ERECTED UP TO ONE WEEK BEFORE NEEDED, IF THE SIGN FACE IS FULLY COVERED.
- (2)

IF THE CONTRACTOR MOVES OFF THE PROJECT, HE SHALL COVER OR REMOVE ALL UNNEEDED SIGNS AS DIRECTED BY THE ENGINEER.
- (3)

A LONG TERM BUT SPORADIC USE WARNING SIGN, SUCH AS A FLAGGER SIGN, MAY REMAIN IN PLACE WHEN NOT REQUIRED PROVIDED THE SIGN FACE IS FULLY COVERED.
- (4)

TRAFFIC CONTROL DEVICES SHALL NOT BE DISPLAYED OR ERECTED UNLESS RELATED CONDITIONS ARE PRESENT NECESSITATING WARNING.
- (5)

USE OF BARRICADES, PORTABLE BARRIER RAILS, AND DRUMS SHALL BE LIMITED TO THE IMMEDIATE AREAS OF CONSTRUCTION WHERE A HAZARD IS PRESENT. THESE DEVICES SHALL NOT BE STORED ALONG THE ROADWAY WITHIN THIRTY (30) FEET OF THE EDGE OF THE TRAVELED WAY BEFORE OR AFTER USE UNLESS PROTECTED BY GUARDRAIL, BRIDGE RAIL, AND/OR BARRIERS INSTALLED FOR OTHER PURPOSES FOR ROADWAYS WITH CURRENT ADT'S LESS THAN 1500 AND DESIGN SPEED OF LESS THAN 60 MPH. THIS DISTANCE SHALL INCREASE TO FORTY-FIVE (45) FEET FOR ROADWAYS WITH CURRENT ADT'S OF 1500 OR GREATER AND DESIGN SPEED OF 60 MPH OR GREATER OR ON THE OUTSIDE OF A HORIZONTAL CURVE. THESE DEVICES SHALL BE REMOVED FROM THE CONSTRUCTION WORK ZONE WHEN THE ENGINEER DETERMINES THEY ARE NO LONGER NEEDED. WHERE THERE IS INSUFFICIENT RIGHT-OF-WAY TO PROVIDE FOR THIS REQUIRED SETBACK, THE CONTRACTOR SHALL DETERMINE THE ALTERNATE LOCATIONS AND REQUEST THE ENGINEER'S APPROVAL TO USE THEM.
- (6)

THE CONTRACTOR SHALL NOT BE PERMITTED TO PARK ANY VEHICLES OR CONSTRUCTION EQUIPMENT DURING PERIODS OF INACTIVITY, WITHIN THIRTY (30) FEET OF THE EDGE OF PAVEMENT WHEN THE LANE IS OPEN TO TRAFFIC UNLESS PROTECTED BY GUARDRAIL, BRIDGE RAIL, AND/OR BARRIERS INSTALLED FOR OTHER PURPOSES FOR ROADWAYS WITH CURRENT ADT'S LESS THAN 1500 AND DESIGN SPEED OF LESS THAN 60 MPH. THIS DISTANCE SHALL BE INCREASED TO FORTY-FIVE (45) FEET FOR ROADWAYS WITH CURRENT ADT'S OF 1500 OR GREATER AND DESIGN SPEED OF 60 MPH OR GREATER OR ON THE OUTSIDE OF A HORIZONTAL CURVE. PRIVATELY OWNED VEHICLES SHALL NOT BE ALLOWED TO PARK

WITHIN THIRTY (30) FEET OF AN OPEN TRAFFIC LANE AT ANY TIME UNLESS PROTECTED AS DESCRIBED ABOVE FOR ROADWAYS WITH CURRENT ADT'S LESS THAN 1500 AND DESIGN SPEED OF LESS THAN 60 MPH. THIS DISTANCE SHALL BE INCREASED TO FORTY-FIVE (45) FEET FOR ROADWAYS WITH CURRENT ADT'S OF 1500 OR GREATER AND DESIGN SPEED OF 60 MPH OR GREATER OR ON THE OUTSIDE OF A HORIZONTAL CURVE. WHERE THERE IS INSUFFICIENT RIGHT-OF-WAY TO PROVIDE FOR THIS REQUIRED SETBACK, THE CONTRACTOR SHALL DETERMINE THE ALTERNATE LOCATIONS AND REQUEST THE ENGINEER'S APPROVAL TO USE THEM.


- (7)

ALL DETOUR AND CONSTRUCTION SIGNING SHALL BE IN STRICT ACCORDANCE WITH THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES.
- (8)

ALL DETOURS SHALL BE PAVED, STRIPED, SIGNED, AND FLEXIBLE DRUMS ARE TO BE IN PLACE BEFORE IT IS OPENED TO TRAFFIC.
- (9)

CONTRACTOR SHALL MAINTAIN ACCESS FOR ALL LOCAL TRAFFIC THROUGHOUT CONSTRUCTION.
- (10)

ALL SIGNS, BARRICADES, LIGHTS, AND OTHER TRAFFIC CONTROL DEVICES SHALL BE MAINTAINED IN ORDER TO PROVIDE FOR PUBLIC SAFETY AT ALL TIMES.

| | |
|---|---------------------|
| FILE NO. | NEWSOM STATION ROAD |
| DATE: | 07-17-2025 |
| DESIGNED BY: | JPP |
| DRAWN BY: | JPP |
| CHECKED BY: | JSB |
| REVISION BLOCK | |
| DATE: | 07-17-2025 |
| DATE: | |
| DATE: | |
| 07-17-2025: SHEET ADDED TO PLANSET. | |
| CONSOR ENGINEERS, LLC 101 WESTPARK DRIVE, SUITE 300 BRENTWOOD, TN 37027 (888)-451-6822 | |
| | |
| SEALED BY | |
|  | |
| METROPOLITAN GOVERNMENT OF NASHVILLE & DAVIDSON COUNTY, TENNESSEE METRO WATER SERVICES STORMWATER DIVISION | |
| NEWSOM STATION ROAD STORMWATER IMPROVEMENTS | |
| TRAFFIC CONTROL NOTES | |
| SCALE: N.T.S. | |
| SHEET 06A OF 09 | |

GENERAL NOTES:

1.

All water and sewer construction shall conform to the current standard specifications and details of the Harpeth Valley Utilities District (HVUD).
2.

The Contractor shall obtain and comply with all necessary standards and permits from any federal, state, and/or local authority having jurisdiction over any phase of construction associated with the project.
3.

The types and locations of existing utilities shown on the drawings are approximate and shall be independently verified by the Contractor. The Contractor shall be responsible for the location and preserving existing utilities prior to and during construction. Repairs or replacements to any HVUD utility damaged by construction activities shall be the responsibility of the Contractor with no additional payment allowed.
4.

The Contractor shall bring to the attention of HVUD and document any pre-existing damage or conditions prior to beginning work. Repairs or replacements to any items damaged by water and sewer construction activities shall be the responsibility of the Contractor with no additional payment allowed.
5.

Maintain proper vertical and horizontal separation between water and sanitary sewer mains. For more information, see TDEC Design Criteria for Sewage Works **Section 2.4.1.2 Relation to Water Mains & Community Public Water Systems Design Criteria Section 9.2 Separation of Water Mains and Sewers**. When a conflict exists and proper separation is not attainable, the Contractor shall coordinate with HVUD for the necessary measures to ensure system integrity.
6.

The Contractor shall verify the size and material for each water service line and reconnect all live water services, whether indicated on the drawing or not, per HVUD.
7.

Water service lines 2-1/2 inches in diameter and smaller shall be replaced from the water main to the meter with copper.
8.

Water service lines greater than 2-1/2 inches in diameter shall be replaced from the water main to the property line valve or meter with ductile iron pipe.
9.

Contact HVUD if lead services are discovered. The Contractor shall follow the current HVUD lead service replacement procedure. This may cause some delays and additional coordination. Replacement of lead service lines requires an additional sampling protocol that will delay the replacement of the service line until the protocol can be coordinated with the customer.
10.

When existing meter boxes require adjusting and/or relocating, water meters and shutoffs shall be a minimum of 24" not to exceed a maximum of 32" below finished grade.
11.

The Contractor is responsible for notifying HVUD Inspection personnel prior to any work or connections being conducted on the HVUD System.
12.

The Contractor shall not operate any valves on the existing water system and/or water mains placed in service without prior approval and only under the supervision of HVUD. Operating valves shall be scheduled in writing by the Contractor and must be approved in advance by HVUD.
13.

Harpeth Valley Utilities District will make every reasonable effort to isolate and shut down the flow of water when required for the work; however, there may be circumstances that prevent timely water shut downs such as: faulty valves, water main breaks, lack of forces due to higher priority situations, etc. The cost for Contractor standby time due to these types of delays is considered incidental and should be incorporated into the price of other bid items with no additional payment allowed.
14.

The Contractor shall not make connections to the existing water system until applicable tests, including: disinfection, hydrostatic, etc., have been performed and reported to HVUD and found to be in compliance. Reduced Pressure Backflow Prevention Devices (RPBP) or dual check valves will be required on all test and fill lines needed for water main construction and must be approved by HVUD.
15.

All pipe, pipe fittings, plumbing fittings, and fixtures including, but not limited to, coated or uncoated brass or bronze materials that could come in contact with drinking water shall be in accordance with the 2011 reduction of lead in drinking water act that amends the Safe Drinking Water Act, Section 1417 effective January 4, 2014. The following internet link provides further clarification and direction on the requirement: <http://nepis.epa.gov/adobe/pdf/p100grdz.pdf>.
16.


If a water main, or other HVUD system component, requires relocation or addition and is not indicated on the approved drawings, the Contractor shall notify HVUD immediately. Prior to relocation, the drawings shall require: modification depicting the relocation, approval from a registered professional engineer and the appropriate regulatory agencies, and a HVUD based project number assigned.
17.

If a water service line is disconnected, the proper HVUD disinfection protocol shall be implemented prior to the service line being reconnected to the existing water system.
18.

No discharge of wastewater or debris shall be released to the environment. Should the Contractor's actions cause an overflow or bypass of wastewater to the environment, site cleanup will be the responsibility of the Contractor consistent with MWS' Spill and Overflow Response Plan.
19.


Prior to implementing the plugging of any line, bypass pumping, or similar actions, the Contractor shall provide a detailed plan of approach to HVUD for review and comment. HVUD approval of any such plan does not relieve the contractor of the responsibility for the adequacy of the plan or proper execution.
20.

The Contractor shall complete all work in full compliance with the Metro Stormwater Management Regulations, so as to create no stormwater quality or quantity compliance issues. Illicit discharges of pollutants, either direct or indirect, to a storm sewer, stormwater conveyance, or stream within Metro Nashville Davidson County are prohibited, per Metro ordinance 15.64.205 (Non-Stormwater Discharges).



| | | | | | |
|---|---|--|---|---|---|
| UTILITY OWNERS | | | | | |
| WATER & SANITARY SEWER: HARPETH VALLEY UTILITIES DISTRICT 5838 RIVER ROAD NASHVILLE, TN 37209 CONTACT PERSON: JARED WILLIAMS, PE (615) 354-8597 jwilliams@hvud.com | INSPECTION: HARPETH VALLEY UTILITIES DISTRICT 5838 RIVER ROAD NASHVILLE, TN 37208 CONTACT PERSON: BUTCH LAMPLEY (615) 352-7076 blampley@hvud.com | STORM WATER: METRO WATER & SEWER 1600 2nd AVENUE NORTH NASHVILLE, TN 37208 CONTACT PERSON: RICKY SWIFT (615) 862-4784 ricky.swift@nashville.gov | STREETS: NASHVILLE DEPT. OF TRANSPORTATION 740 SOUTH 5TH STREET NASHVILLE, TN 37206 CONTACT PERSON: MIKE DAVIS (615) 862-8760 mike.davis@nashville.gov | NASHVILLE DEPT. OF TRANSPORTATION: 750 SOUTH 5TH STREET NASHVILLE, TN 37206 CONTACT PERSON: RORY ROWAN (615) 862-8782 rory.rowan@nashville.gov | ADA: ADA COMPLIANCE DIVISION 730 2ND AVE S NASHVILLE, TN 37210 CONTACT PERSON: JERRY HALL (615) 862-8744 jerry.hall@nashville.gov |
| | | | | | |
| TELEPHONE: AT&T 333 COMMERCE ST., 23RD FLOOR NASHVILLE, TN 37201 CONTACT PERSON: WILL DAVENPORT (615) 801-6960 wd5635@att.com | ELECTRIC: NASHVILLE ELECTRIC SERVICE 1214 CHURCH STREET NASHVILLE, TN 37203 CONTACT PERSON: JON SIPES (615) 747-2530 jsipes@nespower.com | GAS: PIEDMONT GAS 83 CENTURY BLVD NASHVILLE, TN 37214 CONTACT PERSON: DON LAMONT NEVILS (615) 335-7929 don.nevils@duke-energy.com | CABLE: COMCAST 660 MAINSTREAM DRIVE NASHVILLE, TN 37228 CONTACT PERSON: GARY MCKINNEY (615) 244-7462 EXT. 1115332 NAS-NashvilleConstructionBetterments@comcast.com | FIBER: GOOGLE FIBER 1101 MCGAVOCK STREET, STE 200 NASHVILLE, TN 37203 CONTACT PERSON: RICK BOLTON (629) 888-2258 gfiber-bna-relocations@google.com | TELECOMMUNICATIONS: VERIZON 101 MOLLOY STREET NASHVILLE, TN 37201 CONTACT PERSON: DEREK DEE (615) 919-5470 derek.r.dee@verizon.com |
| | | | | | |

MWS PROJECT NUMBER:
24-SWC-109

| | |
|---|---------------------|
| FILE NO. | NEWSOM STATION ROAD |
| DATE: | 12-28-2023 |
| DESIGNED BY: | ECD |
| DRAWN BY: | ECD |
| CHECKED BY: | DWG |
| REVISION BLOCK | |
| DATE: | |
| DATE: | |
| DATE: | |
| CONSOR ENGINEERS, LLC 101 WESTPARK DRIVE, SUITE 300 BRENTWOOD, TN 37027 (615)-425-2000 | |
| SEALED BY | |
|  | |
| METROPOLITAN GOVERNMENT OF NASHVILLE & DAVIDSON COUNTY, TENNESSEE METRO WATER SERVICES STORMWATER DIVISION | |
| NEWSOM STATION ROAD STORMWATER IMPROVEMENTS | |
| UTILITY NOTES AND DETAILS | |
| SCALE: N.T.S. | |
| SHEET 07 OF 09 | |


NO BOUNDARY SURVEY WAS PERFORMED BY CONSOR ENG. FOR THE PURPOSE OF THIS DRAWING. THIS SURVEY WAS DONE UNDER THE AUTHORITY OF T.C.A. 62-18-126 AND IS NOT A GENERAL PROPERTY SURVEY AS DEFINED UNDER RULE 0820-3-07. ANY BEARINGS SHOWN ARE REFERENCED TO THE TENNESSEE STATE PLANE COORDINATE SYSTEM.

COORDINATE VALUES ARE NAD/83 (2011) WITH NO DATUM ADJUSTMENT, AND ARE TIED TO THE TENNESSEE GEODETIC REFERENCE NETWORK. ALL ELEVATIONS ARE REFERENCED TO THE NAVD 1988.

| CONTROL POINTS | | | | | |
|----------------|-------------|--------------|-----------|---------|-------------|
| Point | Northing | Easting | Elevation | Feature | Description |
| UTILITY POLE | 641047.6000 | 1676062.0100 | 538.440 | XCP | BENCH TIE |
| CP-S2 | 640837.8400 | 1675812.3700 | 544.720 | XCP | MAG NAIL |
| CP-S3 | 641080.0100 | 1676209.5600 | 536.660 | XCP | MAG NAIL |

Parcel ID: 12700011000
8504 NEWSOM STATION RD
METRO GOV'T WW WATER & SEWER.
INSTR. #20120103 0000342

PROJECT BENCHMARK
BENCH TIE IN UTILITY POLE
ELEVATION: 538.44'



Parcel ID: 12700011100
8411 HIGHWAY 70
HENDERSON, JOE D. ETUX.
DB 5153 PG 805

Parcel ID: 12700012100
8509 NEWSOM STATION RD
BERLIN, MARY R. ET VIR
DB 9095 PG 933

Parcel ID: 12700012000
8511 NEWSOM STATION RD
WENDY & JERRY BAKER REVOCABLE TRUST, THE
INSTR. #20150903 0090090

UTILITY NOTES:

- PRIOR TO CONSTRUCTION, THE CONTRACTOR MUST FIELD VERIFY IF PROPOSED WATER/SEWER ADJUSTMENTS ARE NECESSARY. A HVUD REPRESENTATIVE MUST BE PRESENT.
- PROVIDE THRUST COLLARS FOR ALL UNRESTRAINED PIPES.
- IF THE BOX CULVERT IS INSTALLED AS A SLAB BRIDGE, CONTRACTOR SHALL NOT INSTALL SLAB CULVERT ROCK REINFORCING DOWELS WITHIN THE UTILITY TRENCH.

| | |
|----------------|---------------------|
| FILE NO. | NEWSOM STATION ROAD |
| DATE: | 12-28-2023 |
| DESIGNED BY: | ECD |
| DRAWN BY: | ECD |
| CHECKED BY: | DWG |
| REVISION BLOCK | |
| DATE: | 1-25-2024 |
| DATE: | |
| DATE: | |

CONSOR ENGINEERS, LLC
101 WESTPARK DRIVE, SUITE 300
BRENTWOOD, TN 37027
(615)-425-2000

SEALD BY

01/26/2024

METROPOLITAN GOVERNMENT
OF NASHVILLE & DAVIDSON COUNTY, TENNESSEE
METRO WATER SERVICES
STORMWATER DIVISION

**NEWSOM STATION ROAD
STORMWATER IMPROVEMENTS**

UTILITY LAYOUT

SCALE: 1" = 10'

SHEET 08 OF 09

STANDARD DETAILS:


Applicable details for this project include:


MWS/NDOT DETAILS:

- DR-180 (Trench Backfill)
- TCP-14 (Weighted Sediment Tube)
- TCP-15 (Sand Bag Barrier)
- ST-252 (Residential Medium Density Minor and Local Street (50' ROW))
- ST-271A (Recessed Trench Repair with Crushed Stone)

TDOT DETAILS:

- EC-STR-1 (Dewatering Structure)
- EC-STR-2 (Sediment Filter Bag)
- EC-STR-32 (Temporary Diversion Culverts)
- EC-STR-33 (Suspended Pipe Diversion (Downstream))
- EC-STR-33A (Suspended Pipe Diversion (Upstream))
- STD-17-1 (Index of Drawings)
- STD-17-2 (Terminology of Drawings)
- STD-17-3 (General Notes)
- STD-17-4 (Design Section Limits)
- STD-17-5 (Typical Sections and Details)
- STD-17-6 (Typical Elevation)
- STD-17-9 (Interior Wall End Treatments)
- STD-17-10 (Typical Wingwall Details and Notes)
- STD-17-11 (Wingwall Dimensions and Quantities)
- STD-17-15 (Wingwall and Special Retaining Wall Design Sections)
- STD-17-16 (Wingwall Design Sections)
- STD-17-17 (Backfill and Drainage Details)
- STD-17-18 (Backfill Details)
- STD-17-25 (Stage Construction Joint Detail (Fill Above Top of Slab Not Greater Than 5'-6"))
- STD-17-28 (End Section Details)
- STD-17-59 (Box Bridge, 1 Barrel at 14', Clear Heights 5'-0" - 7'-0", 0' Thru 60' Fill)
- STD-17-119 (Standard Reinforced Concrete Slab Bridge, 1 Barrel At 14', Clear Heights 5'-0" Thru 7'-0", 0' Thru 60' Fill)



| | |
|---|---------------------|
| FILE NO. | NEWSOM STATION ROAD |
| DATE: | 12-28-2023 |
| DESIGNED BY: | ECD |
| DRAWN BY: | ECD |
| CHECKED BY: | DWG |
| REVISION BLOCK | |
| DATE: | 1-25-2024 |
| DATE: | 07-17-2025 |
| DATE: | |
| 07-17-2025: EC-STR-33 AND EC-STR-33A ADDED TO DETAIL LIST. | |
| CONSOR ENGINEERS, LLC 101 WESTPARK DRIVE, SUITE 300 BRENTWOOD, TN 37027 (888)-451-6822 | |
| SEALED BY | |
|  | |
| METROPOLITAN GOVERNMENT OF NASHVILLE & DAVIDSON COUNTY, TENNESSEE METRO WATER SERVICES STORMWATER DIVISION | |
| NEWSOM STATION ROAD STORMWATER IMPROVEMENTS | |
| STANDARD DETAILS | |
| SCALE: N.T.S. | |
| SHEET 09 OF 09 | |