

**Metropolitan Government of Nashville and Davidson County, Tennessee - Facilities Prioritization List - Updated August 20, 2009**

General Note: Most of the ADA compliance for facilities of RPS/DCM-managed projects is to be accomplished through planned building renovation or new construction projects. ("RPS" name changed to "DCM" July 2008.)

Facility Name / Thomas Miller #	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access		Actual Completion Date
<b>1. Courthouse</b>	<b>full occupancy</b>	<b>\$2,257,000</b>	May-03	funded	Complete. Modifications to interior finishes and upgrades on-going.					November '06
<b>former tenants</b>								<b>accessible interim location - N/A</b>	<b>accessible final location - move complete</b>	
Clerk and Master	current tenant				Complete.			Metro Center	Courthouse	
Register of Deeds					Complete.			Gaylord Ent. Ctr.	Ben West Lib.	
Jury Assembly	current tenant				Complete.			Metro Center	Courthouse and Birch	
Mayor's Office	current tenant				Complete.			Ben West Lib.	Courthouse	
Finance Director's Office	current tenant				Complete.			Ben West Lib.	Courthouse	
Council Staff and Offices	current tenant				Complete.			Ben West Lib.	Courthouse	
Dept. of Law	current tenant				Complete.			Ben West Lib. And Trial Lawyers Bldg.	Courthouse and Ben West Lib.	
Metro Clerk	current tenant				Complete.			Ben West Lib.	Courthouse	
Council Chamber	current tenant				Complete.			Ben West Lib.	Courthouse	
Criminal Court Clerk	in Birch Bldg.				Complete.			Metro Center	Birch	
Circuit Courts and Judges' Chambers	current tenant				Complete.			Metro Center	Courthouse	
Criminal Courts and Judges' Chambers	in Birch Bldg.				Complete.			Metro Center	Birch	
Chancery Courts and Judges' Chambers	current tenant				Complete.			Metro Center	Courthouse	
Circuit Court Clerk	current tenant				Complete.			Metro Center	Courthouse	
Trial Court Administrator	current tenant				Complete.			Metro Center	Courthouse	
<b>2. Ben West Building</b>	<b>Full Occupancy</b>	<b>\$210,649</b>	July-05	funded	Complete	Fall 06				Sept 07
<b>former tenants</b>								<b>accessible interim location</b>	<b>accessible final location</b>	
Gen. Sessions Cts. And Judges' Chambers	in Birch Bldg.				Complete.			n/a	Birch	
Criminal Court Clerk	in Birch Bldg.				Complete.			n/a	Birch	
Probation	current tenant				Complete.			Metro Center	Ben West Bldg.	
Pretrial	current tenant				Complete.			222 Building	Ben West Bldg.	
<b>3. Lindsley Hall</b>	<b>Vacant</b>	<b>\$118,878</b>	January-03	funded	Construction renovation in process. Scheduled completion winter 2010.	n/a				2003
<b>former tenant</b>								<b>accessible interim location</b>	<b>accessible final location</b>	
Planning Dept.					Security upgrades at Metro Office Building underway winter 2010.			n/a	Metro Office Bldg.	

Facility Name / Thomas Miller #	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
<b>4. Howard Office Building</b>	<b>Multi Tenant</b>	<b>\$598,014</b>	July-04	funded	Construction in process. Scheduled summer 2010.	spring/summer 07			
<b>former tenants</b>								<b>accessible interim location</b>	<b>accessible final location</b>
Codes Administration					Security upgrades at Metro Office Building underway summer/fall 2009.			n/a	Metro Office Bldg.
Election Commission					Security upgrades at Metro Office Building underway summer/fall 2009.			n/a	Metro Office Bldg.
Human Relations								n/a	Metro Office Bldg.
Water Services					System Services: Complete. Boilers & Chilers: Complete. CWWTP Roof: Complete. WCWW Sludge Building: Complete. Bordeaux Pump: Complete. Warner Park Pumping Station Roof Replacement: Substantially Complete.			n/a	Metro Office Bldg.
Mapping (Planning Dept.)					Security upgrades at Metro Office Building underway summer/fall 2009.			n/a	Metro Office Bldg.
County Clerk					Construction in process at Howard Office Building for new space.			Metro Center	Howard Office Bldg.
ITS					Construction in process at Howard Office Building for new space.			Metro Center	Howard Office Bldg.
Social Services								Metro Center	Howard Office Bldg.
<b>5. Lentz Public Health</b>	<b>Health</b>	<b>\$720,754</b>	December-02	funded	Project has officially been turned over to HCA. General Services currently does not have involvement.	START spring 08			
<b>7. Criminal Justice Center</b>	<b>Multi Tenant</b>	<b>\$2,150,000</b>	not submitted		Renovation of CJC Records complete.	TBD			
	Police				Police/Sherif Master Plan for Judicial campus to be completed in 08. All current programs accessible or available at alternate accessible locations.				
	Sheriff								
	Night Court								
					funding for full planning council approval FY 07-08				
<b>8. 222 Building</b>	<b>Multi Tenant</b>	<b>\$1,125,000</b>	not submitted	FY 08-09	accessible route and restrooms are available to building occupants/visitors	TBD			
<b>tenants</b>								<b>accessible interim location</b>	<b>accessible final location</b>
General Services	in Final Location							n/a	MSE and Courthouse
Finance					Planning/construction in process at Howard Office Building for new space summer 2010.			n/a	TBD
Human Resources								n/a	TBD
Beer Board								n/a	TBD
Legal Dept.								n/a	Ben West Lib.
<b>9. Centennial Sportsplex</b>	<b>Parks</b>	<b>\$850,000</b>	June-03	n/a	Complete				Jun-05
<b>10. Municipal Auditorium</b>	<b>Municipal Auditorium</b>	<b>\$1,400,000</b>	June-03	n/a	Complete. Roof repairs on hold. Life and safety upgrades on hold. Security camera system install on hold.				2004

Facility Name / Thomas Miller #	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access		Actual Completion Date
93. Clifford Allen Building	Multi Tenant	\$82,396		n/a	Closed.					2002
<b>tenants</b>								<b>accessible interim location</b>	<b>accessible final location</b>	
Property Assessor					Construction in process at Howard Office Building for new space.			n/a	Howard Office Bldg.	
Trustee					Construction in process at Howard Office Building for new space.			n/a	Howard Office Bldg.	
UT Ag Extension								n/a	Howard Office Bldg.	
E911 Communications Bldg	Multi Tenant	\$175,970			External Path of Travel, automatic doors - building currently being evaluated for renovation. New center on hold.					
11. Juvenile Justice Center	Multi Tenant	\$258,188	May-03	n/a	Construction project complete.					Oct-05
Juvenile Courts and Judges' Chambers	to remain									
Juvenile Court Clerk	to remain									
Public Defender	to remain									
District Attorney	to remain									
98. Market Building	Farmers Market	\$43,332		n/a	Project substantially complete.					2002 and 2005
104. Fire Dept. Headquarters	Fire	\$143,548	Year 5	funded	Function and staff move to new accessible facility by Spring '08	Fall 06				
107. Ambulance Center	Fire	\$86,210	Year 1	n/a	Program has been relocated to compliant facility					2006
29. Fire Academy	Fire	\$127,633	Year 3	FY 10-11						
106. Fire Prevention Bureau	Fire	\$112,540		funded	Roof replacement substantially complete.	Fall 06				
121. Eng. Co. No. 14 (inc/Com. House)	Fire	\$265,328		funded	Project substantially complete.	Summer 07				
119. Engine Co. 15 (was 22's)	Fire	\$67,244	Year 1	FY 08-09						
137. Engine Co. 22 (was 15's)	Fire	\$69,498	Year 2	FY 08-09	Roof replacement complete.					
129. Engine Co. No. 1	Fire	\$60,618	Year 3	FY 10-11	Ramp replacement completed 2005					
105. Engine Co. No. 3	Fire	\$62,296	Year 3	funded	On hold.					
138. Engine Co. No. 4	Fire	\$60,886	Year 1	FY 10-11						
126. Engine Co. No. 6	Fire	\$75,390	Year 3	FY 10-11						
127. Engine Co. No. 7	Fire	\$65,504	Year 2	FY 09-10						
112. Engine Co. No. 8	Fire	\$54,656	Year 3	FY 08-09						
108. Engine Co. No. 9 (Engine Co. 5)	Fire	\$57,906		n/a	Complete. New facility occupied Jan. '08 and former facility demolished Feb. '08					Aug-04

Facility Name / Thomas Miller #	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
140. Engine Co. No. 10 (New)	Fire	\$61,598	Year 3	FY 10-11					
109. Engine Co. No. 11	Fire	\$57,262	Year 1	FY 08-09	Roof replacement complete.				
110. Engine Co. No. 12	Fire	\$69,172	Year 2	FY 08-09					
111. Engine Co. No. 13	Fire	\$67,146	Year 2	FY 09-10	Roof replacement complete.				
113. Engine Co. No. 16	Fire	\$48,730		funded	Project substantially complete.	Summer 07			
114. Engine Co. No. 17	Fire	\$66,496	Year 1	n/a	Complete				May-05
115. Engine Co. No. 18	Fire	\$61,466	Year 2	FY 09-10					
116. Engine Co. No. 19 1-A-AM	Fire	\$85,784	Year 3	FY 09-10					
117. Engine Co. No. 20	Fire	\$83,706	Year 1	FY 08-09	Roof replacement complete.				
118. Engine Co. No. 21	Fire	\$69,210	Year 2	funded	funded FY 07-08. On hold.				
120. Engine Co. No. 23	Fire	\$68,106	Year 1	FY 08-09	Ramp replacement completed 2005. Roof replacement complete.				
123. Engine Co. No. 24	Fire	\$63,482	Year 1	FY 08-09					
122. Engine Co. No. 25	Fire	\$54,664	Year 1	TBD	Roof replacement complete.				
125. Engine Co. No. 26	Fire	\$60,806	Year 3	FY 10-11					
124. Engine Co. No. 27	Fire	\$78,926	Year 1	TBD	Roof replacement complete.				
128. Engine Co. No. 28	Fire	\$59,738	Year 3	FY 10-11					
130. Engine Co. No. 29	Fire	\$61,628	Year 3	FY 09-10					
131. Engine Co. No. 30	Fire	\$48,132	Year 1	funded	Roof replacement complete.				
132. Engine Co. No. 31	Fire	\$53,284	Year 2	funded					
133. Engine Co. No. 32	Fire	\$48,522	Year 1	FY 07-08	capital request deferred				
134. Engine Co. No. 33 & 35	Fire	\$62,426	Year 1 and 2	TBD	New Station 33 funded. Capital request for renovation of old 35 deferred. On hold.				
135. Engine Co. No. 34	Fire	\$53,108	Year 3	FY 09-10					
136. Engine Co. No. 36	Fire	\$53,574	Year 2	FY 09-10					
139. Engine Co. No. 37	Fire	\$89,382	Year 1	FY 08-09					
84. Clinic Pharmacy (Leased)	Health	\$59,890		n/a	building is no longer in Metro inventory				
83. Downtown Service Center	Health	\$207,116	December-06	n/a	closed				
102. Nutrition Program	Health	\$46,955		n/a	Relocated to Lentz Public Health Center				Apr-06

Facility Name / Thomas Miller #	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
81. Supplemental Food Warehouse	Health	\$71,461		n/a	Relocated to compliant facility				Apr-06
85. Tarbox School (Leased Senior Cit.)	Health	\$262,039		n/a	building is no longer in Metro inventory				
82. Downtown Clinic	Health	\$97,148		n/a	Complete				2004
12. East Public Health Center	Health	\$224,792	December-06	FY 08-09	Mechanical upgrade. Project on hold.				
14. Woodbine Public Health	Health	\$124,272		FY 09-10	Floor repairs complete; roof replacement complete.				
30. Head Start Parent Training Ctr	Metro Action Commission	\$73,350		funded	will move to new compliant facility in summer 08	Winter 06-07			
36. Dudley Head Start Center	Metro Action Commission	\$115,160	2004	funded	complete	Winter 06-07			July 07
35. East Head Start Center	Metro Action Commission	\$50,776	-----	n/a	taken out of service				
13. MAC Administrative Office (North Head Start)	Metro Action Commission	\$483,490	2007	funded	will move to new compliant facility in summer 08, Lindsley Hall	Winter 06-07	Space vacated by NCT required extensive renovation and extended design time.		
34. Richland Head Start Center	Metro Action Commission	\$105,734	2005	FY 08-09	playground refurbished 2003	Winter 07-08			
33. Ross Head Start Center	Metro Action Commission	\$531,522	2006	funded	Ross students to be relocated to a new compliant facility to be built at Douglas Park by summer 08	Winter 07-08			
32. Tom Joy Head Start Center	Metro Action Commission	\$233,944	2002	n/a	complete				2003
31. Woodbine Head Start Center	Metro Action Commission	\$80,656	-----	n/a	relocated to ADA compliant Berry School				2004
100. Deaderick Street Transit Mall	Metro Transit Authority	\$12,500			Rehab work to meet program access requirements determined by current MTA ADA audit. Not Started				
16. Metropolitan Transit Authority	Metro Transit Authority	\$100,033			Rehab work to meet program access requirements determined by current MTA ADA audit. Minor Construction not ADA upgrade				
17. Nashville Convention Center	Nashville Convention Center	\$253,051	December-02	n/a	Complete. New Convention Center project being managed by MDHA.				2003
101. Nashville Career Adv. Center	Nashville Career	\$135,796	January-03	n/a	Complete				2004
73. Antioch Community Center	Parks	\$35,218		Funded	Complete			Jul-05	2005
59. Bellevue Community Center	Parks	\$190,576	2007-2008	2010-11	Not yet scheduled per Parks and Greenways Master Plan		Project timeline pending resolution of adjacent property (Bellevue Library)	Other centers available for program access	
141. Bellevue Park (5)	Parks	\$18,100		Funded	Complete			Jul-05	2005
142. Bordeaux Gardens Park (1)	Parks	\$5,800		Funded	Complete			Mar-04	2004
144. Buena Vista Park (2)	Parks	\$1,920		Funded	Complete				

Facility Name / Thomas Miller #	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
145. Cane Ridge Park (6)	Parks	\$99,660	2007-2008	2010-11	Some facilities complete; additional in future.		Limited funding available.	Other ballfields accessible	
152. Cecil Rhea Crawford Park (1)	Parks	\$23,730	2008	2010-11	Not yet scheduled per Parks and Greenways Master Plan.		Limited funding available.	Permit holder operates program	
146. Cedar Hill Park (9)	Parks	\$66,580	2006	Funded	Partially complete- playgrounds complete, walking trails done				
147. Centennial Park (11)	Parks	\$418,070		Funded	Complete			Mar-06	2007
148. Charlotte Park (2)	Parks	\$31,000		Funded	Complete			Nov-03	2004
71. Cleveland Community Center	Parks	\$106,332	2007	Funded	Complete.				2007
150. Cleveland Park (2)	Parks	\$25,920	2006-2007	Funded	Complete.			Not applicable- off-season construction	2007
173. Clinton B. Fisk Park (2)	Parks	\$24,680		Funded	Complete			Jul-05	2005
58. Coleman Community Center	Parks	\$135,046	2006-2007	Funded	Complete.				2008
151. Coleman Park	Parks	\$9,700	2006-2007	Funded	Complete.				2008
195. Concessions	Parks	\$32,800	2008	2010-11	Not yet scheduled per Parks and Greenways Master Plan				
54. Douglas Center	Parks	\$88,266	Transferred to Metro Action	2007	No longer a Parks facility				
154. Dudley Park (2)	Parks	\$0		n/a	Complete			Aug-05	2006
72. E.S. Rose Community Center &	Parks	\$147,442		Funded	Complete			Mar-06	2006
181. E.S. Rose Park (3)	Parks	\$176,500	2007	Funded	To be redeveloped by Belmont University 2008-2010	Fall 2009			
61. East Park Community Center	Parks	\$88,354	2006-2007	Funded	Complete				2007
155. Eastland Park (1)	Parks	\$30,150		Funded	Complete			Jun-06	2006
190. Edwin Warner Park (28)	Parks	\$28,830	2006	2006	Fields complete.		Design and approval delay.		Nov. '08
56. Elizabeth Community Center	Parks	\$46,248		Funded	Complete			Aug-05	2005
156. Elmington Park (1)	Parks	\$2,000	2006	Funded	Complete			N/A	2006
157. Ezell Road Park	Parks	\$23,830		n/a	To be phased out				
153. Fannie Mae Dees Park (4)	Parks	\$0		n/a	Complete			Aug-04	2004
158. Glenclyff High School (2)	Parks	\$35,270		n/a	No longer programmed by Parks				
159. Granberry Park (1)	Parks	\$4,000			Complete			Aug-05	2005
161. Green Hills Park (1)	Parks	\$94,830	2006	Funded	Complete except stormwater improvements			No programs displaced	
166. H.G. Hill Park (2)	Parks	\$2,660	2006-2007	Funded	Under construction (private developer)	2009	By private developer.	No programs displaced	
162. Hadley Park (5)	Parks	\$70,340		Funded	Complete	2008	Design and approval delay.	Mar-06	2006
55. Hadley Park Community Center	Parks	\$84,076		Funded	Complete			Mar-06	2006

Facility Name / Thomas Miller #	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
163. Hamilton Creek Park (3)	Parks	\$52,375	2006-2007	Funded	Complete.				Nov. '08
164. Hartman Park (3)	Parks	\$28,980	2006	Funded	complete				2006
165. Hope Gardens Park (1)	Parks	\$0		n/a	Complete			Nov-02	
167 Joelton Park (4)	Parks	\$68,280	2006-2007	2006	Parking, fields and playground complete; concession stands in progress	2009			2006
70. Kirpatrick Community Center	Parks	\$52,642		Funded	Complete			Jul-06	2006
168. Lock Two Park (1)	Parks	\$11,800		Funded	Playground complete			Mar-04	2004
62. Madison Community Center	Parks	\$88,892		Funded	Complete			Oct-04	2004
171. Madison Park	Parks	\$4,130		Funded	Complete			Oct-04	2004
67. McCabe Community Center	Parks	\$65,056	2007-2008	Funded	Replacement center in design phase; scheduled completion mid-2010.	2009-2010		Accessible programs at West Center	
169. McCabe Park (7)	Parks	\$18,150		Funded	Complete			Feb-05	2005
66. McFerrin Community Center	Parks	\$65,898	2006	Funded	Complete			Existing bldg remains during construction	2007
170. McKissack Park (1)	Parks	\$0		n/a	Complete			Jul-04	2004
15. Metro Parks Hquarters Conf. Rm	Parks	\$70,170		n/a				Adjacent building accessible	
172. Mill Creek Greenway (1)	Parks	\$2,500		Funded	Complete			Jul-05	2005
69. Morgan Community Center	Parks	\$60,596	2006-2007	Funded	Complete			Accessible programs at Looby Center	2008
64. Napier Community Center	Parks	\$80,890		Funded	Complete			Jan-06	2006
76. Old MTA Building	Parks	\$125,838			Not a Parks facility				
174. Paragon Mills Park (1)	Parks	\$30,500	2007-2008	2007	Complete				2007
175. Parmer Park (1)	Parks	\$15,310		Funded	Complete			May-04	2004
191. Percy Warner Park	Parks	\$145,700		Funded	Shelters, playgrounds complete; Steeplechase accessible; special event accommodations; sports & special events field upgrade complete.			Mar-06	2006
159. Picnic Gazebo	Parks	\$4,000		Funded	Complete			Mar-04	
176. Pitts Park (1)	Parks	\$22,480	2006-2007	Funded	New playground complete, ballfield complete				2004
77. R.H. Boyd Community Center	Parks	\$62,416			Not a Parks facility				
143. R.H. Boyd-Preston Taylor Park (1)	Parks	\$1,920		Funded	Complete			Apr-05	2005
78. Reservoir HeadStart & Res. Park	Parks	\$92,934			Building demolished 2007 - vacated by Metro Action				
177. Reservoir Park (4)	Parks	\$174,000	2007	2006	Complete.				2005
178. Rhodes Park (7)	Parks	\$116,800		Funded	Complete			Aug-05	2005

Facility Name / Thomas Miller #	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
65. Richard Hartman Park	Parks	\$62,820	2006	Funded	Complete				2006
179. Richland Park (2)	Parks	\$7,200		Funded	Complete			May-06	2006
180. Riverfront Park (12)	Parks	\$107,740		Funded	Complete			Jun-06	2006
183. Sevens Oak Park (4)	Parks	\$71,480		Funded	Complete			Jun-03	2003
57. Sevier Comm. Center & Park	Parks	\$116,374	2007-2008	2010	SCHEDULED FOR REPLACEMENT	2010-2011	Funding not yet allocated.	Accessible programs at ES Rose	
184 Shelby Bottoms (2)	Parks	\$630		Funded	Complete			Jun-03	
60. Shelby Community Center	Parks	\$63,476	2006	Funded	Complete				
185. Shelby Park (23)	Parks	\$63,476		2010-2011	Some facilities complete; additional improvements pending master plan to be completed mid 2009. Master Plan complete.				
186. Shelby Walk (1)	Parks	\$0		Funded	Complete				
68. South Ingelwood Comm. Center	Parks	\$54,636	2006-2007	Funded	Complete.	2007-2008		All programs to relocate in Sept 2006	July '08
187. South Inglewood Park (2)	Parks	\$85,050	2006-2007	Funded	Complete.	Spring 2009	Work completed by MDHA.		2009
188. Tom Joy Park (1)	Parks	\$0		Funded	Complete				
182. Tony Rose Park	Parks	\$0		Funded	Complete				
40. Two Rivers Mansion	Parks	\$104,200	2006	Funded	Complete			Accessibility through accommodations	
189. Two Rivers Park (19)	Parks	\$181,620		Funded	Complete.				
80. Warner Parks	Parks	\$54,566		n/a	see Edwin Warner and Percy Warner				
63. Watkins Community Center	Parks	\$136,146		Funded	Complete			Jun-05	2005
192. Watkins Park (1)	Parks	\$3,500		Funded	Complete			Jun-05	2006
193. West Park (2)	Parks	\$31,420		Funded	Complete			Aug-04	2005
79. West Park Community Center	Parks	\$59,370		Funded	Complete			Aug-04	2005
194. Whites Creek School-Park (2)	Parks	\$33,540		n/a	Fields compliant; Pool no longer a Parks program				
195. Whitfield Park (1)	Parks	\$32,800		Funded	Complete			Jul-04	2005
41. Z. Alexander Looby Comm.Ctr	Parks	\$124,420		Funded	Complete			Jul-06	2006
18. Central Sector Station	Police	\$46,714		n/a	Moved to new compliant facility Fall 2005				Oct-05
19. East Sector Station	Police	\$44,984	Fall 06	funded	complete; moved to new Precinct building Summer '07				August 07
27. Police Academy	Police	\$179,106		FY 10-11	Ombinus: On hold.				
20. South Precinct	Police	\$35,742	Spring 07	FY 08-09	ADA survey recommendations only- scope to be assessed				

Facility Name / Thomas Miller #	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
22. Vehicle Impound	Police	\$25,830	Spring 07	FY 08-09	ADA survey recommendations only- scope to be assessed				
21. West Sector Station	Police	\$48,322		funded, design only	land acquisition funds approved; capital request for design only approved FY 07-08. On hold.				
New Libraries - Program accessibility of library services has been achieved through rehabilitation of neighborhood libraries and greatly enhanced by construction of five new libraries. Four new libraries completed in 2000 provided 100% accessible facilities in the four quadrants of the city. The completion of the new main library downtown in 2001 provides an accessible building in the central city.									
43. Bellevue Library	Public Library	\$27,960		FY 08-09	Planning and design and land acquisition funding in place; construction funds to be proposed in FY 08-09. On hold.				
53. Carnegie North Library	Public Library	\$102,570		funded	ADA upgrades complete.				
44. Donelson Library	Public Library	\$30,960		funded	ADA upgrades complete.				
51. East Library	Public Library	\$70,426		n/a	complete				2001
52. Edgehill Library	Public Library	\$45,470		funded	ADA upgrades complete.				
49. Goodlettsville Library	Public Library	\$75,200		funded	Requeast for construction funds approved FY 07-08. Project on hold.				
94. Green Hills Branch	Public Library	\$41,461	n/a	n/a	Replaced				2000
50. Hadley Park Library	Public Library	\$76,440		funded	ADA upgrades complete.				
48. Inglewood Library	Public Library	\$34,900		funded	ADA upgrades complete. Roof replacement complete.				
96. Mary & Charles Pruitt Library	Public Library	\$76,747		funded	ADA upgrades complete.				
47. Old Hickory Library	Public Library	\$35,470		funded	ADA upgrades complete.				
46. Richland Park Library	Public Library	\$41,380		funded	ADA upgrades complete.				
42. South East Library	Public Library	\$35,360		funded	ADA upgrades complete.				
45. Thompson Lane Library	Public Library	\$32,070		funded	ADA upgrades complete.				
92. Administration Building/Main Center	Public Works	\$244,405		FY 08-09	Program will be re-located to new facility in 2009. Roof replacement complete.				
91. East Service Center	Public Works	\$154,547		FY 07-08	2 of 3 buildings completed				2003
87. Engineering Building	Public Works	\$62,580		FY 06-07	Program will be re-located to new facility in 2009				
88. Special Operations	Public Works	\$84,068		FY 06-07	Program will be re-located to new facility in 2009				
89. Staff Services Building	Public Works	\$72,630		FY 06-07	Program will be re-located to new facility in 2009				
90. West Service Center	Public Works	\$65,393		FY 07-08					
25. Community Services Building/	Sheriff	\$65,978		FY 08-09					
26. Day Reporting Center	Sheriff	\$252,910		n/a	Demolished				2005

Facility Name / Thomas Miller #	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
24. Hill Detention Ctr/Admin Offices	Sheriff	\$313,686		n/a	Complete				Sep-04
97. Metro Davidson Co. Detention Fac.	Sheriff	\$386,616		FY 10-11					
28. Sheriff's Training Academy	Sheriff	\$347,444		FY 11-12	Some rehab completed in 2001-2002.				
37. Knowles Home	Social Services	\$665,616		n/a	Home brick repairs - project complete and closed out.				2002
39. Randall's Learning Center –	Social Services	\$401,644		n/a	Surplused - To be disposed				
38. Richland Village	Social Services	\$916,196	Winter 06-07	n/a	Complete.				
225. Additional Rstrms @ Gate	Tenn State Fairgrounds	\$1,620		n/a	Complete				2001
197. Agricultural Building	Tenn State Fairgrounds	\$4,920		n/a	Complete				2001
213. Annex Building	Tenn State Fairgrounds	\$0		n/a	Complete				2001
212. Banquet Hall N. of Tunnel	Tenn State Fairgrounds	\$4,450		n/a	Complete				2001 & 2002
215. Cafeteria (Restaurant)	Tenn State Fairgrounds	\$19,140		n/a	Complete				
201. Cattle Barn and Judging Arena	Tenn State Fairgrounds	\$0		n/a	Complete				2005
221. Cider Shed-Hoot Owl Junction	Tenn State Fairgrounds	\$2,650		n/a	Complete				2005
210. Concessions Stand Bldg.	Tenn State Fairgrounds	\$0		n/a	Out of service.				
206. Creative Arts Bldg. (Women's Bldg.)	Tenn State Fairgrounds	\$6,450		n/a	Complete				2001 & 2002
200. Dairy Barn (cattle)	Tenn State Fairgrounds	\$0		n/a					
196. Exhibitors Building	Tenn State Fairgrounds	\$4,280		n/a	Complete				2001
211. Fair Board/Spdway Office Bldg.	Tenn State Fairgrounds	\$290,480	2003	n/a	Complete				2004
220. Fair Park Office Bldg & Restrooms	Tenn State Fairgrounds	\$18,100		n/a	Rehabbed bathrooms/ No programs on upper level.				2001
209. Grandstand Facility	Tenn State Fairgrounds	\$949,700		funded	accessible ramp to the Grandstands at the south entrance completed				Spring 2007
219. Hoot Owl Junction	Tenn State Fairgrounds	\$0		n/a	Complete				2005
198. Live Stock Bldg. (cattle barn C-Z)	Tenn State Fairgrounds	\$660	2003	n/a	Complete				
224. Log Cabin- Hoot Owl Junction	Tenn State Fairgrounds	\$2,650		n/a	Complete				2005
202. Milking Parlor	Tenn State Fairgrounds	\$1,450		n/a	complete				
203. Mule Barn, Fences, etc.	Tenn State Fairgrounds	\$0		n/a	Closed non compliant restrooms 2001				
222. Mule Shed-Hoot Owl Junction	Tenn State Fairgrounds	\$2,650		n/a	Complete				2005

Facility Name / Thomas Miller #	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
199. One Story Metal Swine Barn (S-1)	Tenn State Fairgrounds	\$660	2003	n/a	Accessible pedestrian route. closed non compliant restrooms added restroom trailer and ramp 2003				
205. Rabbit and Poultry Barn	Tenn State Fairgrounds	\$0		n/a	Complete				2005
223. Smoke House-Hoot Owl Junction	Tenn State Fairgrounds	\$2,650		n/a	Complete				2005
218. Sorghum Mill Building	Tenn State Fairgrounds	\$5,800		n/a	Closed at this time. ADA ramp				2005
214. Sports Arena	Tenn State Fairgrounds	\$76,140		n/a	Complete				2001
207. Ticket Booths	Tenn State Fairgrounds	\$0		n/a	Complete				2005
216. Vaughan Building	Tenn State Fairgrounds	\$4,490		n/a	Complete				2001
204. Wilson Hall	Tenn State Fairgrounds	\$4,110		n/a	Complete				2001 & 2002
		\$25,386,995							
<b>New Facilities</b>									
Birch					Retrocommissioning in process.				
Metro Office Bldg					Complete				
Edmondson Library					Complete				
Metro South East					Pre-planning HR layout. Drawings for interior build-out for General Services, Police, and SBO in process. Relocations in process. Roof replacement substantially complete.				
North Police					Complete				
Fire Hall #38					Complete				
East Police Precinct					Project complete and closed out. Warranty items being addressed on as-needed basis.				
Douglas HeadStart					Complete. Douglas Head Start kitchen on hold.				
Fire Station #9					Complete				
Fire Headquarters					Complete				
CWC jails					Complete				
<b>OBWL Library (City Hall)</b>	<b>Multi Tenant</b>			funded	Hazardous materials abatement underway				
<b>Former tenants</b>								<b>accessible interim location</b>	<b>accessible final location</b>
Mayor's Office					Moved to accessible space in renovated Courthouse			n/a	Courthouse
Council Chambers					Moved to accessible space in renovated Courthouse			n/a	Courthouse
Council Offices					Moved to accessible space in renovated Courthouse			n/a	Courthouse
Metro Clerk					Moved to accessible space in renovated Courthouse. MSE Records Center: Design/build proposal received.			n/a	Courthouse

Facility Name / Thomas Miller #	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access		Actual Completion Date
Library Collection								n/a	Main Public Library	
Metro Postal Services					Moved to 2nd Avenue North.			n/a	Ben West Library	
Metro 3					Moved to accessible space in renovated Courthouse			n/a	Courthouse	
Portion of Legal Dept.					Moved to accessible space in renovated Courthouse			n/a	Courthouse and Ben West Lib.	
Portion of Finance Dept.					Moved to accessible space in renovated Courthouse			n/a	Courthouse	