DRAFT				DRAFT As Of:	8/9/22
	Fairgrou	nds Improve	ement Projects		
Sources:		•	<u> </u>		
Fairgrounds: Capital Improvement	Fund BU 40017 62401017	Current Budget 16,070,901	Paid to Date 15,651,269	Cost to Complete 419,632	% Complete 97.4%
Fairgrounds: Bond Issuance	40019 62401019	24,929,099	24,332,408	596,691	97.6%
Total Sources:		41,000,000	39,983,677	1,016,323	98%
Uses:					
	New Ex	position Center & Si	te Improvements		
Construction Fairgrounds Expo, Arena, Sheds & Parking	+	30,997,199	30,953,557	43,642	99.9%
rangiounus Expo, Aiena, Sneus & Parking		30,997,199	30,953,557	43,642	100%
Design/Engineering					
Fairgrounds Expo, Arena, Sheds & Parking		1,878,336	1,876,829		99.9%
		1,878,336	1,876,829	1,507	100%
FF&E/IT/AV					
FF&E/Security/IT/Communication		950,000 950,000	892,857 892,857	57,143 57,143	94.0% 94%
Project Management & Polated Project Evnences		930,000	832,837	37,143	3470
Project Management & Related Project Expenses Project Management		1,339,208	1,337,168	2,039	99.8%
Material Testing		85,769	85,769	-	100.0%
(Enhanced) Commissioning Appraisals, Insurance, Studies, Other		33,220 9,600	33,220 9,600	-	100.0% 100.0%
Appraisais, fisurance, studies, other		1,467,796	1,465,757	2,039	100%
Contingency		=, ,	=,,		
Project Contingency		90,000		90,000	0.0%
		90,000	-	90,000	0%
Exposition Center Project Cost:		\$ 35,383,331	\$ 35,188,999	\$ 194,332	99%
		Multi-Purpose B	uilding		
Construction		Water Full pose B			
Multi-purpose Building		1,010,000	712,935	297,065	70.6%
Construction Contingency		included in line above			
		1,010,000	712,935	297,065	71%
Design/Engineering					
Multi-purpose Building		45,000	36,810	8,191	81.8%
Design/Engineering Contingency		included in line above	26.040	0.404	020/
		45,000	36,810	8,191	82%
Project Management & Related Project Expenses					
Project Management		130,000	118,041	11,959	90.8%
Other Fees, Consultants, & Misc		•	-	-	
Project Management Contingency	<u> </u>	130,000	118,041	11,959	91%
Contingona		100,000	110,011	22,555	32/0
Contingency Project Contingency		15,000	-	15,000	0.0%
rioject contingency		15,000	-	15,000	0%
Multi-Purpose Building Project Cost:		1,200,000	867,785	\$ 332,215	72%
main raipose sanamg rioject costi	:		W	Ψ 002,220	, = , 0
	De	emolition of Existing	g Structures		
Demo of Existing Structures Project Cost	:	1,110,000	1,086,893	23,107	98%
		Grandstands & Sp			
Grandstands Project Cost:		1,673,213	1,206,544	\$ 466,669	72%
	Panain	Domolition C City	Mostor Diamins		
		, Demolition & Site			
Repairs, Demo & Planning Project Cost:		1,633,456	1,633,456	\$ -	100%
Total Project Cost:		41,000,000	39,983,677	1,016,323	98%

DRAFT					DRAFT as of: 8	8/9/22
			Fair Park (Ph	ase 1)		
Sources:						
	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Parks: Soccer Fields-Fairgrounds	40017	40415017	3,000,000	3,000,000	-	100.0%
Parks: Greenways-Fairgrounds	40018	40403018	3,000,000	3,000,000	-	100.0%
Fairgrounds: Capital Improvement	40017	62401017	929,099	710,354	218,745	76.5%
Fairgrounds: Bond Issuance	40019	62401019	70,901	70,901	- 1	100.0%
Water Services	49110	65405010	1,695,000	1,695,000	-	100.0%
Total Sources:			8,695,000	8,476,255	218,745	97%
Uses:						
Construction						
Park/Fields/Greenway			7,452,055	7,452,055	-	100.0%
Construction Contingency			included above	, , , , , , , , , , , , , , , , , , , ,		0.0%
construction contangency			7,452,055	7,452,055	-	100.0%
	1		7,432,033	7,432,033		100.0%
Design/Engineering						
Park/Fields/Greenway	}		394,063	394,063	-	100.0%
Survey & Geotechnical	}		21,524	21,524	-	100.0%
Design/Engineering Contingency	1		-	-	-	
			415,587	415,587	-	100.0%
FF&E						
Fairgrounds					- !	
Parks			9,015	9,015	- [100.0%
FF&E Contingency			9,015	9,015	\$ -	100.0%
			3,013	5,015	· - :	100.070
Project Management & Related Project Expenses						
Project Management	{		586,000	585,947	53	100.0%
Permits & Utility Fees			13,651	13,651	-	100.0%
Project Management Contingency			-	-	-	
			599,651	599,598	53	100.0%
Contingency						
Project Contingency	1		218,692	-	218,692	0.0%
			218,692	-	218,692	0.0%
Total Project Cost:			8,695,000	8,476,255	218,745	97%

DRAFT			DRAFT as of: 8/9/22			
		Fair Park (Phas	se 2)			
Sources:						
	Fund BU	Current Budget	Paid to Date	Cost to Complete	% Complete	
Parks: Fair Park Phase 2	40021 40416021	7,000,000	215,767	6,784,233	3.1%	
Total Sources:		7,000,000	215,767	6,784,233	3%	
Jses:						
Construction						
Park/Fields/Greenway		6,000,000	39,669	5,960,330.92	0.7%	
Construction Contingency		included above	=	-	0.0%	
		6,000,000	39,669	5,960,331	1%	
Design/Engineering						
Park/Fields/Greenway		334,320	82,432	251,889	24.7%	
Survey & Geotechnical		10,650	-	10,650	0.0%	
Design/Engineering Contingency		33,432	-	33,432	0.0%	
5. 5 5 5 7		378,402	82,432	295,971	22%	
Project Management & Related Project Expenses	1 :			:		
Project Management		469,723	93,666	376,057	19.9%	
Permits, Utility Fees & Other Items		14,000	-	14,000	0.0%	
Project Management Contingency		46,970	_	46,970	0.0%	
,		530,693	93,666	437,027	18%	
anking and a						
Contingency Project Contingency		90,905		90,905	0.0%	
Project Contingency		90,905	-	90,905	0.0%	
T. 10		- 000 000		6 704 200	90/	
Total Project Cost:		7,000,000	215,767	6,784,233	3%	