DRAFT	Гоінанон		mont Duciosts	DRAFT As Of: 5	5/9/23
	Fairgrou	inas improve	ment Projects		
Sources:					
Fairgrounds: Capital Improvement	Fund BU 40017 62401017	Current Budget 16,070,901	Paid to Date 15,755,623	Cost to Complete 315,277	% Complete 98.0%
Fairgrounds: Bond Issuance	40019 62401019	24,929,099	24,825,147	103,952	99.6%
Total Sources:		41,000,000	40,580,770	419,230	99%
Uses:					
	New Ex	cposition Center & Signature	te Improvements		
Construction					
Fairgrounds Expo, Arena, Sheds & Parking		31,059,709 31,059,709	31,059,709 31,059,709	- :	100.0% 100%
Decision / Francis - and -		31,059,709	31,059,709	-	100%
Design/Engineering Fairgrounds Expo, Arena, Sheds & Parking		1,884,992	1,884,640	352	100.0%
		1,884,992	1,884,640	352	100%
FF&E/IT/AV			, , , , , , , , , , , , , , , , , , , ,		
FF&E/Security/IT/Communication		1,150,000	1,111,301	38,699	96.6%
		1,150,000	1,111,301	38,699	97%
Project Management & Related Project Expenses					
Project Management Material Testing		1,595,016 85,769	1,388,348 85,769	206,667	87.0% 100.0%
(Enhanced) Commissioning		33,220	33,220	-	100.0%
Appraisals, Insurance, Studies, Other		9,600	9,600	-	100.0%
		1,723,604	1,516,937	206,667	88%
Contingency					
Project Contingency		90,964 90,964		90,964 90.964	0.0% 0%
Formatiking Contact Duningt Contact			- 25 572 506		99%
Exposition Center Project Cost:		\$ 35,909,269	\$ 35,572,586	336,682	99%
		Multi-Purpose Bu	uilding		
Construction		manti i ai pose se			
Multi-purpose Building		850,000	805,398	44,602	94.8%
Construction Contingency		included in line above			
		850,000	805,398	44,602	95%
Design/Engineering					
Multi-purpose Building		37,000	36,810	191	99.5%
Design/Engineering Contingency		included in line above			
		37,000	36,810	191	99%
Project Management & Related Project Expenses					
Project Management		162,500	162,054	446	99.7%
Other Fees, Consultants, & Misc		-	-	-	
Project Management Contingency		-	-	-	
		162,500	162,054	446	100%
Contingency					
Project Contingency		500	-	500	0.0%
		500	-	500	0%
		555			
Multi-Purpose Building Project Cost:			1.004.262	45.738	96%
Multi-Purpose Building Project Cost:		1,050,000	1,004,262	45,738	96%
	_,	1,050,000 Demolition of Existing	Structures		
	_,	1,050,000	, ,	45,738 2,817	96%
	_,	1,050,000 Demolition of Existing	Structures 1,102,183		
	_,	1,050,000 Demolition of Existing 1,105,000	Structures 1,102,183	2,817	
Demo of Existing Structures Project Cos	t:	1,050,000 Demolition of Existing 1,105,000 Grandstands & Spo 1,302,275	Structures		100%
Demo of Existing Structures Project Cos Grandstands Project Cost:	t: Repair	1,050,000 Demolition of Existing 1,105,000 Grandstands & Spo 1,302,275 s, Demolition & Site	Structures 1,102,183 eedway 1,268,283 Master Planning	2,817	97%
Demo of Existing Structures Project Cos	t: Repair	1,050,000 Demolition of Existing 1,105,000 Grandstands & Spo 1,302,275	Structures	2,817	100%

DRAFT					DRAFT as of:	5/9/23
			Fair Park (Phase	e 1)		
Sources:						
	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Parks: Soccer Fields-Fairgrounds	40017	40415017	3,000,000	3,000,000	-	100.0%
Parks: Greenways-Fairgrounds	40018	40403018	3,000,000	3,000,000	-	100.0%
Fairgrounds: Capital Improvement	40017	62401017	710,354	710,354	-	100.0%
Fairgrounds: Bond Issuance	40019	62401019	70,901	70,901	-	100.0%
Water Services	49110	65405010	1,695,000	1,695,000	-	100.0%
Total Sources:			8,476,255	8,476,255	-	100%
Jses:						
Construction						
Park/Fields/Greenway			7,452,055	7,452,055	-	100.0%
Construction Contingency			included above	· · · · · · · · · · · · · · · · · · ·	_	0.0%
construction containagement			7,452,055	7,452,055	-	100.0%
	5		1,100,000	1,102,000	•	
Design/Engineering						
Park/Fields/Greenway	{		394,063	394,063	-	100.0%
Survey & Geotechnical	}		21,524	21,524	-	100.0%
Design/Engineering Contingency	1		-	-	-	
			415,587	415,587	-	100.0%
FF&E						
Fairgrounds			-	- 1	_ :	
Parks			9,015	9,015	_	100.0%
FF&E Contingency			-	-	_	100.070
· · · · · · · · · · · · · · · · · · ·			9,015	9,015	-	100.0%
	ş.					
Project Management & Related Project Expenses						
Project Management	}		585,947	585,947	-	100.0%
Permits & Utility Fees	}		13,651	13,651	-	100.0%
Project Management Contingency	<u> </u>		-	-	-	
			599,598	599,598	-	100.0%
Contingency						
Project Contingency			-	-	-	_
			-	-	-	
Total Project Cost:			8,476,255	8,476,255		100%

DRAFT				DRAFT as of: 5/9/23		
			Fair Park (Phase	e 2)		
ources:				•		
	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Fairgrounds: Capital Improvement Parks: Fair Park Phase 2	40017 40021	62401017 40416021	218,745 7,000,000	- 368,750	218,745 6,631,250	0.0% 5.3%
Total Sources:			7,218,745	368,750	6,849,995	5%
Jses:	Y		, ,			
onstruction						
Park/Fields/Greenway			6,000,000	67,527	5,932,473	1.1%
Construction Contingency			included above	-	-	0.0%
			6,000,000	67,527	5,932,473	1%
esign/Engineering						
Park/Fields/Greenway			334,320	144,323	189,997	43.2%
Survey & Geotechnical			10,650	-	10,650	0.0%
Design/Engineering Contingency			3,343	-	3,343	0.0%
			348,313	144,323	203,990	41%
roject Management & Related Project Expense	·s					
Project Management			720,723	156,900	563,823	21.8%
Permits, Utility Fees & Other Items			14,000	-	14,000	0.0%
Project Management Contingency			1,964	-	1,964	0.0%
			736,687	156,900	579,787	21%
ontingency						
Project Contingency			133,745	-	133,745	0.0%
			133,745	-	133,745	0.0%
Total Project Cost:			7,218,745	368,750	6,849,995	5%

DRAFT					DRAFT as of: 5	/9/23
		In	frastructure (Pa	rt 2)		
			mastructure (Fa	11 (2)		
ources:	F d	Bu i	Command Books	Delda Dete	Cook to Consulate	0/ 0
Fairmann der Juffrechmann Deut 2	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Fairgrounds: Infrastrucure Part 2 Fairgrounds: Infrastrucure Part 2	40022 40023	62401022 62401023	22,000,000 19,300,000	-	22,000,000 19,300,000	0.0% 0.0%
Total Sources:	40023	02401023	41,300,000		41,300,000	0.0%
	1	<u> </u>	41,300,000	-	41,300,000	0%
ses:	· · · · · · · · · · · · · · · · · · ·					
aza and Road						
Plaza and Road			8,975,000	-	8,975,000	0.0%
Construction Contingency			included above	<u> </u>	0.075.000	0.0%
			8,975,000	-	8,975,000	0%
onstruction						
Construction			23,195,000	-	23,195,000	0.0%
Construction Contingency			included above	<u> </u>		0.0%
			23,195,000	-	23,195,000	0%
esign/Engineering						
Design/Engineering			3,287,500	-	3,287,500	0.0%
Survey & Geotechnical			148,500	-	148,500	0.0%
Design/Engineering Contingency			59,000	-	2 405 000	0.0%
			3,495,000	-	3,495,000	0%
FF&E						
Furnishing/Equipment			250,000	-	250,000	0.0%
FF&E Contingency		:	Included above	-		
			250,000	-	250,000	0%
	•					
oject Management & Related Project Expens	es		205 206		005 222	2.00/
Project Management			995,000	-	995,000	0.0%
Permits, Utility Fees & Other Items			150,000 110,000	-	150,000 110,000	0.0% 0.0%
Project Management Contingency			1,255,000			0.0%
			1,255,000	-	1,255,000	U%
outingous.						
ontingency Project Contingency			4,130,000		4,130,000	0.0%
Project Contingency						
			4,130,000	-	4,130,000	0.0%
Total Project Cost:			41,300,000		41,300,000	0%
Total i Toject cost.			11,300,000		+1,300,000	070