DRAFT	grounds Impr	ovement Projects	DRAFT As Of: 6	5/13/23
	grounus impr	overnent Projects		
ources:	Current Budget	Paid to Date	Cost to Complete	% Complet
Fairgrounds: Capital Improvement	16,070,901	15,783,475	287,425	98.2%
Fairgrounds: Bond Issuance	24,929,099	24,826,250	102,849	99.6%
Total Sources:	41,000,000	40,609,726	390.274	99%
lses:		,		
	New Exposition Cente	r & Site Improvements		
Instruction				
Fairgrounds Expo, Arena, Sheds & Parking	31,059,709	31,059,709	-	100.0%
	31,059,709	31,059,709	-	100%
esign/Engineering				
Fairgrounds Expo, Arena, Sheds & Parking	1,884,992	1,880,417	4,575	99.8%
	1,884,992	1,880,417	4,575	100%
&E/IT/AV			.,	
FF&E/Security/IT/Communication	1,150,000	1,111,301	38,699	96.6%
The second y Try communication	1,150,000	1,111,301	38,699	90.0%
	1,150,000	1,111,501	30,055	5770
oject Management & Related Project Expenses	1 400 946	4 305 055	24.700	09.30/
Project Management Material Testing	1,409,816 85,769	1,385,055 85,769	24,760	98.2% 100.0%
(Enhanced) Commissioning	33,220	33,220	_	100.0%
Appraisals, Insurance, Studies, Other	9,600	9,600	-	100.0%
, , , , , , , , , , , , , , , , , , ,	1.538.404	1.513.644	24.760	98%
ontingency				
Project Contingency	202,333		202,333	0.0%
i roject contingency	202,333	-	202,333	0%
Exposition Center Project Cost:	\$ 35,835,438	\$ 35,565,071	\$ 270,367	99%
Exposition center rioject cost.	÷ 55,655,555	\$ 33,303,071	Ş 270,307	3370
	Multi-Purp	ose Building		
onstruction				
Multi-purpose Building	884,500	806,652	77,848	91.2%
Construction Contingency	included in line above			
	884,500	806,652	77,848	91%
esign/Engineering	1			
Multi-purpose Building	50,700	50,700		100.0%
		50,700	-	100.0%
Design/Engineering Contingency	included in line above	F0 300		1000/
	50,700	50,700	-	100%
oject Management & Related Project Expenses				
Project Management	184,300	182,275	2,025	98.9%
Other Fees, Consultants, & Misc	_	-	-	
Project Management Contingency		_	_	
	184.300	182.275	2.025	99%
- ··			_/	
Contingency				
Project Contingency	500	-	500	0.0%
	500	-	500	0%
Multi-Purpose Building Project Cost:	1,120,000	1,039,626	\$ 80,374	93%
	Demolition of Ex	kisting Structures		
emo of Existing Structures Project Cost:		1,102,183	2,817	100%
emo of Existing Structures Project Cost:	1,105,000		2,817	100%
emo of Existing Structures Project Cost:	1,105,000 Grandstands	s & Speedway		
emo of Existing Structures Project Cost: Grandstands Project Cost:	1,105,000			100% 97%
Grandstands Project Cost:	1,105,000 Grandstands 1,305,000	s & Speedway 1,268,283		
Grandstands Project Cost:	1,105,000 Grandstands 1,305,000 Repairs, Demolition 8	& Speedway 1,268,283 & Site Master Planning	\$ 36,717	97%
Grandstands Project Cost:	1,105,000 Grandstands 1,305,000	s & Speedway 1,268,283	\$ 36,717 \$ -	

 DRAFT
 DRAFT as of: 6/13/23

 Fair Park (Phase 1)
 Total Project Cost:
 8,476,255
 8,476,255
 100%

DRAFT as of: 6/13/23			DRAFT						
Fair Park (Phase 2)									
				Sources:					
te % Complete	Cost to Complete	Paid to Date	Current Budget						
	6,361,869 218,745	638,131 -	7,000,000 218,745	Parks: Fair Park Phase 2					
<b>514</b> 9%	6,580,614	638,131	7,218,745	Total Sources:					
				Jses:					
				Construction					
23.09 3.8% - 0.0%	5,772,423.09	227,577 -	6,000,000 included above	Park/Fields/Greenway Construction Contingency					
4%	5,772,423	227,577	6,000,000						
		1		esign/Engineering					
1,555 59.2%	154,555	223,848	378,402	Park/Fields/Greenway					
· · · · · · · · · · · · · · · · · · ·	34,000		34,000	Geotechnical					
· · ·	20,620	-	20,620	Design/Engineering Contingency					
52%	209,175	223,848	433,022						
				roject Management & Related Project Expenses					
3.302 26.3%	523,302	186,707	710,008	Project Management & Related Project Expenses					
	14,000	-	14,000	Permits, Utility Fees & Other Items					
· · · · · · · · · · · · · · · · · · ·	18,100	-	18,100	Project Management Contingency					
102 25%	555,402	186,707	742,108						
				ontingency					
3.615 0.0%	43,615		43,615	Project Contingency					
	43,615	-	43,615						
14 9%	C 500 C44								
	6,580,6	638,131	7,218,745	Total Project Cost:					

DRAFT			DRAFT as of: 6/	/13/23
	Infrastructur	o (Dart 2)		
	IIIIastiuttui	e (Part 2)		
Sources:				
	Current Budget	Paid to Date	Cost to Complete	% Complete
Fairgrounds: Infrastrucure Part 2	22,000,000	1,304,394	20,695,606	5.9%
Fairgrounds: Infrastrucure Part 2	19,300,000			
Total Sources:	41,300,000	1,304,394	20,695,606	3%
Uses:				
Plaza and Road				
Plaza and Road	8,975,000	1,270,086	7,704,914.26	14.2%
Construction Contingency	included above	-	-	0.0%
	8,975,000	1,270,086	7,704,914	14%
Construction				
Construction	23,195,000	-	23,195,000.00	0.0%
Construction Contingency	included above	-	-	0.0%
	23,195,000	-	23,195,000	0%
Design/Engineering				
Design/Engineering	3,287,500	-	3,287,500	0.0%
Survey & Geotechnical	148,500	-	148,500	0.0%
Design/Engineering Contingency	59,000	-	-	0.0%
	3,495,000	-	3,495,000	0%
FF&E				
Furnishing/Equipment	250,000	-	250,000	0.0%
FF&E Contingency	Included above	-	-	
	250,000	-	250,000	0%
Project Management & Related Project Expenses	1			
Project Management	991,191	34,308	956,883	3.5%
Permits, Utility Fees & Other Items	150,000	-	150,000	0.0%
Project Management Contingency	113,809	-	113,809	0.0%
	1,255,000	34,308	1,220,692	3%
Contingency				
Project Contingency	4,130,000	-	4,130,000	0.0%
	4,130,000	-	4,130,000	0.0%
Total Project Cost:	41,300,000	1,304,394	39,995,606	3%