DRAFT	grounds Impr	ovement Projects	DRAFT As Of: 7	//11/23
	grounus impi	ovement Projects		
ources:	Current Budget	Paid to Date	Cost to Complete	% Complet
Fairgrounds: Capital Improvement	16,070,901	15,804,200	266,701	98.3%
Fairgrounds: Bond Issuance	24,929,099	24,826,250	102,849	99.6%
Total Sources:	41,000,000	40,630,450	369,550	99%
ses:	41,000,000	40,030,430	303,330	3378
	New Exposition Cente	er & Site Improvements	<u>.</u>	
onstruction	New Exposition cente			
Fairgrounds Expo, Arena, Sheds & Parking	31,059,709	31,059,709	-	100.0%
Fairgrounds Expo, Arena, Sheus & Parking	31,059,709	31,059,709		100.0%
	51,055,705	51,059,709	-	100%
esign/Engineering				
Fairgrounds Expo, Arena, Sheds & Parking	1,884,992	1,880,417	4,575	99.8%
	1,884,992	1,880,417	4,575	100%
&E/IT/AV				
FF&E/Security/IT/Communication	1,150,000	1,111,301	38,699	96.6%
	1,150,000	1,111,301	38,699	97%
oject Management & Related Project Expenses				
Project Management	1,409,816	1,405,780	4,036	99.7%
Material Testing	85,769	85,769	.,	100.0%
(Enhanced) Commissioning	33,220	33,220	-	100.0%
Appraisals, Insurance, Studies, Other	9,600	9,600	-	100.0%
	1,538,404	1,534,369	4,036	100%
ontingency				
Project Contingency	202,333		202,333	0.0%
, , ,	202,333	-	202,333	0%
Exposition Center Project Cost:	\$ 35,835,438	\$ 35,585,796	\$ 249,642	99%
	÷ ••••••••••••••••••••••••••••••••••••	÷	¢ 1 3,011	
	Multi-Purp	ose Building		
onstruction				
Multi-purpose Building	884,500	806,652	77,848	91.2%
Construction Contingency	included in line above			
	884,500	806,652	77,848	91%
i / r i				
esign/Engineering				
Multi-purpose Building	50,700	50,700	-	100.0%
Design/Engineering Contingency	included in line above			
	50,700	50,700	-	100%
oject Management & Related Project Expenses				
Project Management	184,300	182,275	2,025	98.9%
	184,300	182,275	2,025	58.576
Other Fees, Consultants, & Misc	-	-	-	
Project Management Contingency	-	-	-	
	184,300	182,275	2,025	99%
Contingency				
Project Contingency	500		500	0.0%
i i oječi čentingeno y	500		500	0%
	÷			
Multi-Purpose Building Project Cost:	1,120,000	1,039,626	\$ 80,374	93%
	Damaliti fa	istic - Church		
		xisting Structures		
emo of Existing Structures Project Cost:	1,105,000	1,102,183	2,817	100%
	Cuendateur			
		s & Speedway		
Grandstands Project Cost:	1,305,000	1,268,283	\$ 36,717	97%
	Deneire Deneiltie			
		& Site Master Planning		
	4 604 560	1,634,563	s -	100%
Repairs, Demo & Planning Project Cost:	1,634,563	1,034,303	Ŷ	20070
Repairs, Demo & Planning Project Cost: Total Project Cost:	41,000,000	40,630,450		99%

 DRAFT
 DRAFT as of: 7/11/23

 Fair Park (Phase 1)
 Total Project Cost:
 8,476,255
 100%

DRAFT		DRAFT as of: 7/11/23						
Fair Park (Phase 2)								
ources:								
	Current Budget	Paid to Date	Cost to Complete	% Complete				
Parks: Fair Park Phase 2	7,000,000	1,120,420	5,879,580	16.0%				
Fairgrounds: Fair Park Phase 2	218,745	-	218,745	0.0%				
Total Sources:	7,218,745	1,120,420	6,098,325	16%				
Jses:								
onstruction								
Park/Fields/Greenway	6,000,000	664,445	5,335,554.60	11.1%				
Construction Contingency	included above	-	-	0.0%				
	6,000,000	664,445	5,335,555	11%				
esign/Engineering								
Park/Fields/Greenway	378,402	223,848	154,555	59.2%				
Geotechnical	34,000	-	34,000	0.0%				
Design/Engineering Contingency	20,620		20,620	0.0%				
	433,022	223,848	209,175	52%				
roject Management & Related Project Expenses			1					
Project Management	710,008	232,127	477,881	32.7%				
Permits, Utility Fees & Other Items	14,000	,	14,000	0.0%				
Project Management Contingency	18,100	-	18,100	0.0%				
	742,108	232,127	509,982	31%				
ontingency	12 (12		40.017	0.000				
Project Contingency	43,615	-	43,615	0.0%				
	43,615	-	43,615	0.0%				
Total Project Cost:	7,218,745	1,120,420	6,098,325	16%				

DRAFT			DRAFT as of: 7/	/11/23				
Infrastructure (Part 2)								
ources:								
	Current Budget	Paid to Date	Cost to Complete	% Complete				
Fairgrounds: Infrastrucure Part 2	22,000,000	1,610,143	20,389,857	7.3%				
Fairgrounds: Infrastrucure Part 2	19,300,000		19,300,000	0.0%				
Total Sources:	41,300,000	1,610,143	39,689,857	4%				
Jses:								
laza and Road								
Plaza and Road	8,975,000	1,538,394	7,436,606.15	17.1%				
Construction Contingency	included above	-	-	0.0%				
	8,975,000	1,538,394	7,436,606	17%				
Construction								
Construction	23,195,000	-	23,195,000.00	0.0%				
Construction Contingency	included above	-	-	0.0%				
	23,195,000	-	23,195,000	0%				
Design/Engineering								
Design/Engineering	3,287,500	-	3,287,500	0.0%				
Survey & Geotechnical	148,500	-	148,500	0.0%				
Design/Engineering Contingency	59,000	-	-	0.0%				
	3,495,000	-	3,495,000	0%				
FF&E			•					
Furnishing/Equipment	250,000	-	250,000	0.0%				
FF&E Contingency	Included above	-	-					
	250,000	-	250,000	0%				
Project Management & Related Project Expenses								
Project Management	991,191	71,749	919,442	7.2%				
Permits, Utility Fees & Other Items	150,000	-	150,000	0.0%				
Project Management Contingency	113,809	-	113,809	0.0%				
	1,255,000	71,749	1,183,251	6%				
		,		0,0				
Contingency								
Project Contingency	4,130,000		4,130,000	0.0%				
	4,130,000	_	4,130,000	0.0%				
	4,130,000		4,130,000	0.070				
Total Project Cost:	41,300,000	1,610,143	39,689,857	4%				