DRAFT	grounds Impr	rovement Drejects	DRAFT As Of: 8	/1/23
	grounas impi	rovement Projects	÷	
Sources:	Current Budget	Paid to Date	Cost to Complete	% Complete
Fairgrounds: Capital Improvement	16,070,901	15,804,200	266,701	98.3%
Fairgrounds: Bond Issuance	24,929,099	24,899,141	29,958	99.9%
Total Sources:	41,000,000	40,703,341	296,659	99%
Uses:	,			
	New Exposition Cente	er & Site Improvements		
Construction				
Fairgrounds Expo, Arena, Sheds & Parking	31,059,709	31,059,709		100.0%
rangiounas Expo) riiena) oneas a ranning	31,059,709	31,059,709	_	100%
Design/Engineering	52/555/155			
Fairgrounds Expo, Arena, Sheds & Parking	1,884,992	1,880,417	4,575	99.8%
	1,884,992	1,880,417	4,575	100%
FF&E/IT/AV	2,001,552	1,000,117	.,575	100/0
FF&E/Security/IT/Communication	1,175,000	1,168,589	6,411	99.5%
TT &E/ Security/TT/ Communication	1,175,000	1,168,589	6,411	99%
Decinet Management C. Delated During France	1,173,000	1,100,363	0,711	33/0
Project Management & Related Project Expenses  Project Management	1,409,816	1,405,780	4,036	99.7%
Material Testing	85,769	85,769	4,030	100.0%
(Enhanced) Commissioning	33,220	33,220	-	100.0%
Appraisals, Insurance, Studies, Other	9,600	9,600	-	100.0%
	1,538,404	1,534,369	4,036	100%
Contingency				
Project Contingency	164,550		164,550	0.0%
	164,550	-	164,550	0%
Exposition Center Project Cost:	\$ 35,822,655	\$ 35,643,084	\$ 179,571	99%
	Multi-Purn	ose Building		
Construction	iviale i ai p			
Multi-purpose Building	884,500	806,655	77,845	91.2%
Construction Contingency	included in line above			
	884,500	806,655	77,845	91%
Design/Engineering		·		
Design/Engineering	50.700	50.700		100.00/
Multi-purpose Building	50,700	50,700	-	100.0%
Design/Engineering Contingency	included in line above	F0 700		4000/
	50,700	50,700	-	100%
Project Management & Related Project Expenses				
Project Management	184,300	182,275	2,025	98.9%
Other Fees, Consultants, & Misc	-	-	-	
Project Management Contingency	-	-	-	
	184,300	182,275	2,025	99%
Continuous	· ·	,		
Contingency	500		500	0.00/
Project Contingency	500	-	500	0.0%
	500	-	500	0%
Multi-Purpose Building Project Cost:	1,120,000	1,039,629	\$ 80,371	93%
	Demolition of F	xisting Structures		
Demo of Existing Structures Project Cost:		1,117,783	0	100%
Define of Existing Structures Project Cost.			0	100/0
	Grandstands	s & Speedway		
Grandstands Project Cost:	1,305,000	1,268,283	\$ 36,717	97%
	Renairs Demolition	& Site Master Planning		
		1 (24 5(2)	C	1000/
Repairs, Demo & Planning Project Cost:	1,634,563	1,634,563	<b>,</b> -	100%

DRAFT		DRAFT as of: 8/1/23	
	Fair Park (Ph	ase 1)	
Total Project Cost:	8,476,255	8,476,255	- 100%

DRAFT		DRAFT as of: 8/1/23		
	Fair Park (P	Phase 2)		
	ran rank (r	nase z <sub>j</sub>		
Sources:				
	Current Budget	Paid to Date	Cost to Complete	% Complete
Parks: Fair Park Phase 2 Fairgrounds: Fair Park Phase 2	7,000,000 218,745	1,425,366	5,574,634 218,745	20.4% 0.0%
Total Sources:	7,218,745	1,425,366	5,793,379	20%
Uses:				
Construction				
Park/Fields/Greenway Construction Contingency	6,000,000 included above	969,392 -	5,030,608.10 -	16.2% 0.0%
	6,000,000	969,392	5,030,608	16%
Design/Engineering				
Park/Fields/Greenway	378,402	223,848	154,555	59.2%
Geotechnical	34,000	-	34,000	0.0%
Design/Engineering Contingency	20,620 <b>433,022</b>	222.040	20,620 <b>209,175</b>	0.0% <b>52%</b>
	453,022	223,848	203,173	32%
Project Management & Related Project Expenses				
Project Management	710,008	232,127	477,881	32.7%
Permits, Utility Fees & Other Items	14,000	-	14,000	0.0%
Project Management Contingency	18,100	-	18,100	0.0%
	742,108	232,127	509,982	31%
Contingency				
Project Contingency	43,615	-	43,615	0.0%
,	43,615	-	43,615	0.0%
Tabal Basina Cont	7.240.747			200/
Total Project Cost:	7,218,745	1,425,366	5,793,379	20%

DRAFT			DRAFT as of: 8	/1/23
	Infrastructur	e (Part 2)		
ources:		<u> </u>		
	Current Budget	Paid to Date	Cost to Complete	% Complete
Fairgrounds: Infrastrucure Part 2	22,000,000	1,610,143	20,389,857	7.3%
Fairgrounds: Infrastrucure Part 2	19,300,000	<del>-</del>	19,300,000	0.0%
Total Sources:	41,300,000	1,610,143	39,689,857	4%
Jses:				
laza and Road				
Plaza and Road	8,975,000	1,538,394	7,436,606.15	17.1%
Construction Contingency	included above	-		0.0%
	8,975,000	1,538,394	7,436,606	17%
onstruction				
Construction	23,195,000	-	23,195,000.00	0.0%
Construction Contingency	included above	-	22 405 000	0.0%
	23,195,000		23,195,000	0%
esign/Engineering				
Design/Engineering Survey & Geotechnical	3,287,500 148,500	-	3,287,500 148,500	0.0% 0.0%
Design/Engineering Contingency	59,000		140,300	0.0%
Besign Engineering Contingency	3,495,000	_	3,495,000	0%
	0,100,000	:	3,133,666	0,0
FF&E				
Furnishing/Equipment	250,000	- 1	250,000	0.0%
FF&E Contingency	Included above	-	-	
	250,000	-	250,000	0%
roject Management & Related Project Expenses	:			
Project Management	991,191	71,749	919,442	7.2%
Permits, Utility Fees & Other Items	150,000	71,745	150,000	0.0%
Project Management Contingency	113,809	-	113,809	0.0%
roject management contingency	1,255,000	71,749	1,183,251	6%
	-,,	,- 10	,===,===	-,-
ontingency				
Project Contingency	4,130,000	-	4,130,000	0.0%
-g	4,130,000	-	4,130,000	0.0%
Total Project Cost:	41,300,000	1,610,143	39,689,857	4%