

**METROPOLITAN BOARD OF PARKS & RECREATION
MAJOR CAPITAL PROJECTS UPDATE – PLANNING AND FACILITIES DEVELOPMENT
APR2025**

Updates from Last Month

1st + Gay – Park Redevelopment

- Ready to BID. Waiting on Fire Station HQ and Station 2 to finish design, approx. JAN/FEB 26

Cedar Hill Park – Miracle League Field

- Working on alternate funding and plan to re-apply this next round.

Centennial – Master Plan, Phase Three

- BIDS back (6) total. Working through procurement and award process.

Fort Negley -Master Plan, Phase One

- Working to have out to BID middle of APR25

Lytle Bend Nature Park

- Construction/development stage in progress open to public by JUNE25

Madison Station – Design

- Design progressing. No construction funding at this time.

Master Plan Update

- Working to schedule public outreach and community events

Mariposa – Design

- BIDS back (8) total. Working through Procurement and award process

Mill Ridge Phase II

- Working to BID by end of APR25

Old Hickory - Community Center Design

- Site work and building at 65%. Looks good!!

Ravenwood Phase I Restroom

- Back on track, will be stick built and working to have open by summer 25

Shelby – Davidson St. Streambank Stabilization

- Po issued. Work to begin JUNE25

Shelby Naval Building

- Design in progress. Working with FOSP.

Trinity Hills Phase I

- Design at 85%

Two Rivers – Mansion Events Center

- Design complete. No construction phase funding at this time.

Mayor's PB Budget Projects – FY24
Current progress

- Timothy Park – New PG, new BB courts to include surfacing and goals, re-pave walking trail. Site work at 90%, open by end of APRIL25.
- Antioch Park – Install a regulation soccer field and establish a soccer equipment rental program with CC. Design complete. Working with IDIQ contractor to schedule site work.

COMPLETED IN THE LAST (6) MONTHS

- McFerrin Park Mayors PB project
- Dudley Park Mayors PB Project
- Coleman Park Mayors PB Project
- Hartmann Restrooms