DRAFT					DRAFT As Of:	3/12/25
	Fai	rgrol	ınds İmprove	ment Projects		
Courses		6.00			1	
Sources:	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Fairgrounds: Capital Improvement	40017	62401017	16,189,646	16,188,594	1,052	100.0%
Fairgrounds: Bond Issuance	40019	62401019	24,929,099	24,925,420	3,679	99.99%
Total Sources:			41,118,745	41,114,014	4,731	100%
Uses:						
		New Ex	position Center & Sit	te Improvements		
Construction						
Fairgrounds Expo, Arena, Sheds & Parking			31,175,702	31,175,702	-	100.0%
			31,175,702	31,175,702	-	100%
Design/Engineering						
Fairgrounds Expo, Arena, Sheds & Parking			1,882,757	1,882,757	-	100.0%
	1		1,882,757	1,882,757	-	100%
FF&E/IT/AV				,	, <u>, , , , , , , , , , , , , , , , , , </u>	
FF&E/Security/IT/Communication			1,306,895	1,306,686	209	100.0%
			1,306,895	1,306,686	209	100%
Project Management & Related Project Expenses						
Project Management			1,508,805	1,508,805	-	100.0%
			1,637,393	1,637,393	-	100%
Contingency						
Project Contingency			1,000 1.000		1,000 1.000	0.0% 0%
- ··· • · · · · · · · · ·						
Exposition Center Project Cost:			\$ 36,003,747	\$ 36,002,538	\$ 1,209	100%
			Multi-Purpose Bu	ilding		
AA III Dawaa Da'iili aa Daa'aa Caal			 		<u> </u>	4.000/
Multi-Purpose Building Project Cost:			1,044,452	1,044,452	\$ -	100%
		Γ	emolition of Existing	Structures		
				П		100%
Domo of Existing Structures Project Cost			1 121 002			
Demo of Existing Structures Project Cost			1,135,983	1,135,983	-	100%
Demo of Existing Structures Project Cost	:		1,135,983 Grandstands & Spe	, ,	-	100%
Demo of Existing Structures Project Cost Grandstands Project Cost:				, ,	\$ 3,522	100%
•		Ronair	Grandstands & Spo 1,300,000	eedway 1,296,478	\$ 3,522	
Grandstands Project Cost:		Repair	Grandstands & Spe 1,300,000 s, Demolition & Site	eedway 1,296,478 Master Planning	· ,	100%
		Repair	Grandstands & Spo 1,300,000	eedway 1,296,478	· ,	

DRAFT			DRAFT as of: 8/12/25				
Fair Park (Phase 1)							
Total Project Cost:	8,476,255	8,476,255	- 100%				

DRAFT					DRAFT as of: 8	/12/25
			Fair Park (Phas	se 2)		
ources:						
	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Parks: Fair Park Phase 2 Fairgrounds: Fair Park Phase 2	40021 40017	40416021 62401017	7,000,000 100,000	5,452,241 -	1,547,759 100,000	77.9% 0.0%
Total Sources:			7,100,000	5,452,241	1,647,759	77%
Jses:						
onstruction						
Park/Fields/Greenway Construction Contingency			5,900,000 included above	4,562,815 -	1,337,185 -	77.3% 0.0%
			5,900,000	4,562,815	1,337,185	77%
Design/Engineering						
Park/Fields/Greenway Geotechnical Design/Engineering Contingency			378,402 34,000 20,620	318,103 23,703 -	60,299 10,297 20,620	84.1% 69.7% 0.0%
			433,022	341,806	91,217	79%
roject Management & Related Project Expenses						
Project Management Permits, Utility Fees & Other Items Project Management Contingency			710,008 14,000 18,100	547,620 - -	162,388 14,000 18,100	77.1% 0.0% 0.0%
			742,108	547,620	194,488	74%
ontingency			24.070		24.070	2.00/
Project Contingency			24,870 24,870	-	24,870 24,870	0.0%
	,				•	
Total Project Cost:			7,100,000	5,452,241	1,647,759	77%

DRAFT					DRAFT as of: 8	3/12/25
		In	frastructure (Part 2)		
Sources:				, c.i.e = /		
, ou les	Fund	BU	Current Budget	Paid to Date	Cost to Complete	% Complete
Fairgrounds: Infrastrucure Part 2	40022	62401022	22,000,000	10,985,681	11,014,319	49.9%
Fairgrounds: Infrastrucure Part 2	40023	62401023	19,300,000	2,432,638	16,867,362	12.6%
Total Sources:			41,300,000	13,418,319	27,881,681	32%
Jses:	,			<u> </u>		
Plaza and Road						
Plaza and Road (Coliseum Way)			8,950,000	8,613,997	336,003	96.2%
Construction Contingency			included above	-	-	0.0%
			8,950,000	8,613,997	336,003	96%
Construction						
Construction			25,090,000	1,177,132	23,912,868	4.7%
Construction Contingency			included above	-	-	0.0%
			25,090,000	1,177,132	23,912,868	5%
Design/Engineering						
Design/Engineering			3,302,500	2,511,091	791,409	76.0%
Survey & Geotechnical			148,500 50,000	-	148,500 50,000	0.0% 0.0%
Design/Engineering Contingency			3,501,000	2,511,091	989,909	72%
	- }		3,301,000	2,311,031	363,303	72/0
FF&E						
Furnishing/Equipment			250,000	-	250,000	0.0%
FF&E Contingency			Included above	_	-	0.0,1
			250,000	-	250,000	0%
	1					
roject Management & Related Project Expenses			1.105.101	725.042	250 240	66.60/
Project Management			1,105,191 450,000	735,843	369,348 69,743	66.6% 84.5%
Permits, Utilities, Fees & Other Items Project Management Contingency			103,809	380,257	103,809	0.0%
Project Management Contingency			1,659,000	1,116,100	542,900	67%
			1,033,000	1,110,100	342,300	0778
Contingency						
Project Contingency			1,850,000	-	1,850,000	0.0%
. reject containgency			1,850,000	-	1,850,000	0.0%
			2,000,000		2,000,000	0.075
Total Project Cost:			41,300,000	13,418,319	27,881,681	32%