

**Multimodal Access Closure Advisory Committee Meeting Minutes 11/13/25 (1:30 pm – 3:30 pm)**

<b>Member</b>	<b>Department</b>	<b>Attended</b>
Sam Phillips	Contractor Representative	No
Jeff Duncan/ Justin Pendley	Metro Water Services	Yes
Rob Mortensen	Broadway Entertainment Association	No
Katie Freudberg/ Rimon Hanna	WeGo Representative	Yes - KF
Sarah Fugate	TDOT Representative	Yes
Wesley Smith	WalkBike Representative	No
Tommy Jones	NDOT Representative	Yes
Christopher Valdez	Metro Police Department	Yes
Wes Hamilton	Contractor Representative	No
Michael Hayes	Developer Representative	Yes
Brent Lanius/Lawrence Hutchison	Metro Fire Department	Yes - LH
Shannon Roberts	Metro Codes	Yes
Jon Sipes	Nashville Electric Service	Yes
Ryan Woodson	Site Plan Engineer	Yes
David Corman	Nashville Downtown Partnership	Yes
Anas Alrejjal/ Aashish Aryal	NDOT	Yes -AA
Rory Rowan	NDOT	Yes
Jerry Brown	NDOT	No
Cody Baker	NDOT	No

**1. Dalton Norvell – Civil Constructors, LLC – Nolensville Rd**

**Project:** Grade Correction, Nolensville Rd ADA, signal and lighting improvements

- Start date: December 2025 – April/May 2026
- Duration: Approximately 5 months
- The work was originally scheduled to begin on November 24th, but the school has requested to reschedule the start date to December 1st. The project is expected to continue through the end of April or early May, prior to the school becoming fully open and operational again.
- Removal of existing asphalt to correct grades to Nolensville Rd ADA, signal, and lighting improvements.
- Closure involves shutting down Bradford Hills Dr, detouring through residential areas to maintain traffic flow and work includes installation of water main, gas main, and significant conduits for AT & T.

- Recommendations:
    - Need to update Detour plan going North.
    - Coordinate with schools for bus routes.
  - **Decision:** Approved. Continue coordination with NDOT.
    - Decision: Approved. If Council Member is supportive, and the community has been informed
-