

Metropolitan Government of Nashville and Davidson County, Tennessee - Facilities Prioritization List - Updated November 22, 2011

General Note: Most of the ADA compliance for facilities of RPS/DCM-managed projects is to be accomplished through planned building renovation or new construction projects. ("RPS" name changed to "DCM" July 2008.)

Facilities & Departments	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
1. Courthouse	full occupancy	\$2,257,000	May-03	funded	Complete. Modifications to interior finishes and upgrades on-going.				November '06
former tenants								accessible interim location - N/A	accessible final location - move complete
Clerk and Master	current tenant				Complete.			Metro Center	Courthouse
Register of Deeds					Complete.			Gaylord Ent. Ctr.	Ben West Lib.
Jury Assembly	current tenant				Complete.			Metro Center	Courthouse and Birch
Mayor's Office	current tenant				Complete.			Ben West Lib.	Courthouse
Finance Director's Office	current tenant				Complete.			Ben West Lib.	Courthouse
Council Staff and Offices	current tenant				Complete.			Ben West Lib.	Courthouse
Dept. of Law	current tenant				Complete.			Ben West Lib. And Trial Lawyers Bldg.	Courthouse and Ben West Lib.
Metro Clerk	current tenant				Complete.			Ben West Lib.	Courthouse
Council Chamber	current tenant				Complete.			Ben West Lib.	Courthouse
Criminal Court Clerk	in Birch Bldg.				Complete.			Metro Center	Birch
Circuit Courts and Judges' Chambers	current tenant				Complete.			Metro Center	Courthouse
Criminal Courts and Judges' Chambers	in Birch Bldg.				Complete.			Metro Center	Birch
Chancery Courts and Judges' Chambers	current tenant				Complete.			Metro Center	Courthouse
Circuit Court Clerk	current tenant				Complete.			Metro Center	Courthouse
Trial Court Administrator	current tenant				Complete.			Metro Center	Courthouse
2. Ben West Building	Full Occupancy	\$210,649	July-05	funded	Complete. Interior space planning ongoing.	Fall 06			Sept 07
former tenants								accessible interim location	accessible final location
Gen. Sessions Cts. And Judges' Chambers	in Birch Bldg.				Complete.			n/a	Birch
Criminal Court Clerk	in Birch Bldg.				Complete.			n/a	Birch
Probation	current tenant				Complete.			Metro Center	Ben West Bldg.
Pretrial	current tenant				Complete.			222 Building	Ben West Bldg.
3. Lindsley Hall	Vacant	\$118,878	January-03	funded	Project complete, final occupancy.	n/a			April '10
former tenant								accessible interim location	accessible final location
Planning Dept.					Security upgrades at Metro Office Building complete.			n/a	Metro Office Bldg.
4. Howard Office Building	Multi Tenant	\$598,014	July-04	funded	Project complete.	spring/summer 07			
former tenants								accessible interim location	accessible final location
Codes Administration					Security upgrades at Metro Office Building complete.			n/a	Metro Office Bldg.

Facilities & Departments	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access		Actual Completion Date
Election Commission					Security upgrades at Metro Office Building complete.			n/a	Metro Office Bldg.	
Human Relations					Roof repairs complete.			n/a	Metro Office Bldg.	
Water Services					Roof replacement at various facilities in process and on-going.			n/a	Metro Office Bldg.	
Mapping (Planning Dept.)					Security upgrades at Metro Office Building complete.			n/a	Metro Office Bldg.	
County Clerk					Complete.			Metro Center	Howard Office Bldg.	
ITS					Complete.			Metro Center	Howard Office Bldg.	
Social Services					Complete.			Metro Center	Clifford Allen Bldg.	
5. Lentz Public Health	Health	\$720,754	December-02	funded	General Services serves as the owner's rep for this project. Lentz construction contracted 08/2011, projected completion 30 months.	Start summer 2011 pending DOJ approval of revised date.				
7. Criminal Justice Center	Multi Tenant	\$2,150,000	not submitted		Judicial plan to be completed 10/2011. Capital budget placecard to be submitted for 2012-2013.	TBD				
	Police				Police/Sheriff Master Plan for Judicial campus to be completed in 08. All current programs accessible or available at alternate accessible locations.					
	Sheriff									
	Night Court									
					funding for full planning council approval FY 07-08					
8. 222 Building	Multi Tenant	\$1,125,000	not submitted	FY 08-09	accessible route and restrooms are available to building occupants/visitors	TBD				
tenants								accessible interim location	accessible final location	
General Services	in Final Location				Relocated to Lindsley Hall 04/2010.			n/a	MSE and Courthouse	
Finance					Relocated to Howard Building 11/2010.			n/a	TBD	
Human Resources								n/a	TBD	
Beer Board								n/a	TBD	
Legal Dept.					Legal Dept relocated to Washington Square 03/2009.			n/a	Ben West Lib.	
9. Centennial Sportsplex	Parks	\$850,000	June-03	n/a	Complete					Jun-05
10. Municipal Auditorium	Municipal Auditorium	\$1,400,000	June-03	n/a	Roof replacement complete.					2004
93. Clifford Allen Building	Multi Tenant	\$82,396		n/a	Fully accessible. Construction complete 08/2011.					2011
tenants								accessible interim location	accessible final location	
Property Assessor					Relocated to Howard Office Building 11/2010. Complete.			n/a	Howard Office Bldg.	
Trustee					Complete.			n/a	Howard Office Bldg.	
UT Ag Extension					Relocated to Metro Southeast 01/2011. Complete.			n/a	Metro Southeast	2011

Facilities & Departments	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
E911 Communications Bldg	Multi Tenant	\$175,970			Completed 08/2003. New facility for main site is being considered.				
11. Juvenile Justice Center	Multi Tenant	\$258,188	May-03	n/a	Flood recovery complete 08/2011.				Oct-05
Juvenile Courts and Judges' Chambers	to remain				FEMA/flood efforts complete.				
Juvenile Court Clerk	to remain				FEMA/flood efforts complete.				
Public Defender	to remain				FEMA/flood efforts complete.				
District Attorney	to remain				FEMA/flood efforts complete.				
98. Market Building	Farmers Market	\$43,332	March '11	funded	Complete. FEMA efforts on-going. Roof replacement complete.				2011
Metro Action Commission	MAC				MAC Headquarters relocated to Clifford Allen Building.	\$40,780.00		Metro Action Commission Clifford Allen Bldg.	2011
104. Fire Dept. Headquarters	Fire	\$143,548	Year 5	funded	Complete 2008.	Fall 06			
107. Ambulance Center	Fire	\$86,210	Year 1	n/a	Complete.				2006
29. Fire Academy	Fire	\$127,633	Year 3	FY 10-11	Roof replacements at Classrooms A & B and Storage Shed complete. Awaiting roof warranty. Roofs complete.				
106. Fire Prevention Bureau	Fire	\$112,540		funded	Roof replacement complete. Project complete.	Fall 06			
Fire Academy Draft Pit	Fire				Not funded currently				
Fire Academy Training Tower					Master planning in progress. Funded - planning - approximate completion late 2012 or early 2013.				
121. Fire Station 14 (inc/Com. House)	Fire	\$265,328		funded	Project complete.	Summer 07			June '08
119. Fire Station 15	Fire	\$67,244	Year 1	FY 08-09	Not funded currently.				
137. Fire Station 22	Fire	\$69,498	Year 2	FY 08-09	Roof replacement complete in 2008; additional project work not funded.				May '08
129. Fire Station No. 1	Fire	\$60,618	Year 3	FY 10-11	Not funded currently.				
Fire Station 2	Fire	?		Funded	Project in design phase, complete 2013, new building, new location, future of existing building unknown at this point. (Note: Initial project completed 2008 current project not funded.)				May '08
105. Fire Station No. 3	Fire	\$62,296	Year 3	funded	Construction starting Nov. '11, complete 2012.				
138. Fire Station No. 4	Fire	\$60,886	Year 1	FY 10-11	Roof replacement complete, no other work currently funded				May '11
126. Fire Station No. 6	Fire	\$75,390	Year 3	FY 10-11	Not funded currently.				
127. Fire Station No. 7	Fire	\$65,504	Year 2	FY 09-10	Not funded currently.				
112. Fire Station No. 8	Fire	\$54,656	Year 3	FY 08-09	Not funded currently.				
108. Fire Station No. 9 (Fire Station 5)	Fire	\$57,906		n/a	Complete. New facility occupied Jan. '08 and former facility demolished Feb. '08				Aug-04
140. Fire Station No. 10 (New)	Fire	\$61,598	Year 3	FY 10-11	Not funded currently.				
109. Fire Station No. 11	Fire	\$57,262	Year 1	FY 08-09	Roof replacement complete, no other work currently funded				July '08
110. Fire Station No. 12	Fire	\$69,172	Year 2	FY 08-09	Not funded currently.				
111. Fire Station No. 13	Fire	\$67,146	Year 2	FY 09-10	Roof replacement complete, no other work currently funded				November '07

Facilities & Departments	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
113. Fire Station No. 16	Fire	\$48,730		funded	Project complete. Paritail roof replacement underway, complete '12.	Summer 07			
114. Fire Station No. 17	Fire	\$66,496	Year 1	n/a	Complete				May-05
115. Fire Station No. 18	Fire	\$61,466	Year 2	FY 09-10	Not funded currently.				
116. Fire Station No. 19 1-A-AM	Fire	\$85,784	Year 3	FY 09-10	Not funded currently.				
117. Fire Station No. 20	Fire	\$83,706	Year 1	FY 08-09	Roof replacement complete, no other work currently funded				March '09
118. Fire Station No. 21	Fire	\$69,210	Year 2	funded	Design complete, construction start Dec. '11, complete '12.				
120. Fire Station No. 23	Fire	\$68,106	Year 1	FY 08-09	Not funded currently.				February '07
123. Fire Station No. 24	Fire	\$63,482	Year 1	FY 08-09	Mp.				
122. Fire Station No. 25	Fire	\$54,664	Year 1	TBD	Roof replacement complete, no other work currently funded				April '09
125. Fire Station No. 26	Fire	\$60,806	Year 3	FY 10-11	Roof replacement substantially complete, no other work currently funded.				
124. Fire Station No. 27	Fire	\$78,926	Year 1	TBD	Roof replacement complete.				August '08
128. Fire Station No. 28	Fire	\$59,738	Year 3	FY 10-11	Roof replacement complete, no other work currently funded				
130. Fire Station No. 29	Fire	\$61,628	Year 3	FY 09-10	Not funded currently.				
131. Fire Station No. 30	Fire	\$48,132	Year 1	funded	In design phase, complete 2012, new property.				
132. Fire Station No. 31	Fire	\$53,284	Year 2	funded	Old building demolished, new building scheduled to start Nov. '11, complete '12.				
133. Fire Station No. 32	Fire	\$48,522	Year 1	FY 07-08	Capital request deferred.				
134. Fire Station No. 33 & 35	Fire	\$62,426	Year 1 and 2	TBD	New Station 35 opened 09/10/11. Station 33 in design phase, start construction Dec. '11, complete 2013,				
135. Fire Station No. 34	Fire	\$53,108	Year 3	FY 09-10	Not funded currently.				
136. Fire Station No. 36	Fire	\$53,574	Year 2	FY 09-10	Not funded currently.				
139. Fire Station No. 37	Fire	\$89,382	Year 1	FY 08-09	Not funded currently.				
Fire Station No. 39	Fire				FEMA project complete 2010 (roof damage). No other work currently funded.				
84. Clinic Pharmacy (Leased)	Health	\$59,890		n/a	building is no longer in Metro inventory				
83. Downtown Service Center	Health	\$207,116	December-06	n/a	closed				
102. Nutrition Program	Health	\$46,955		n/a	Relocated to Lentz Public Health Center				Apr-06
81. Supplemental Food Warehouse	Health	\$71,461		n/a	Relocated to compliant facility				Apr-06
85. Tarbox School (Leased Senior Cit.)	Health	\$262,039		n/a	building is no longer in Metro inventory				
82. Downtown Clinic	Health	\$97,148		n/a	Complete				2004
12. East Public Health Center	Health	\$224,792	December-06	FY 08-09	Mechanical upgrade. Energy recovery project development in progress.				
14. Woodbine Public Health	Health	\$124,272		FY 09-10	Moved to Clifford Allen Building 08/2011. Area has been renovated by Health and HUGS projgram has relocated there.				August '08
30. Head Start Parent Training Ctr	Metro Action Commission	\$73,350		funded	Moved to Clifford Allen Building 08/2011.	Winter 06-07			

Facilities & Departments	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
36. Dudley Head Start Center	Metro Action Commission	\$115,160	2004	funded	Complete. FEMA efforts on-going.	Winter 06-07			July 07
35. East Head Start Center	Metro Action Commission	\$50,776	-----	n/a	Taken out of service 2006.				
13. MAC Administrative Office (North Head Start)	Metro Action Commission	\$483,490	2007	funded	Relocated to Clifford Allen Building 08/2011.	Winter 06-07			
34. Richland Head Start Center	Metro Action Commission	\$105,734	2005	FY 08-09	Playground complete.				2003
33. Ross Head Start Center	Metro Action Commission	\$531,522	2006	funded	Ross tudents to be relocated to a new compliant facility to be built at Douglas Park by summer 08	Winter 07-08			2008
32. Tom Joy Head Start Center	Metro Action Commission	\$233,944	2002	n/a	complete				2003
31. Woodbine Head Start Center	Metro Action Commission	\$80,656	-----	n/a	relocated to ADA compliant Berry School				2004
100. Deaderick Street Transit Mall	Metro Transit Authority	\$12,500			Closed.				
16. Metropolitan Transit Authority	Metro Transit Authority	\$100,033			Flood recovery includes ADA compliance, projected construction date 11/2011.				
17. Nashville Convention Center	Nashville Convention Center	\$253,051	December-02	n/a	Complete. New Convention Center project being managed by MDHA.				2003
101. Nashville Career Adv. Center	Nashville Career	\$135,796	January-03	n/a	Complete				2004
73. Antioch Community Center	Parks	\$35,218		Funded	Complete			Jul-05	2005
59. Bellevue Community Center	Parks	\$190,576	2007-2008	2010-11	Not yet scheduled per Parks and Greenways Master Plan		Project timeline pending resolution of adjacent property (Bellevue Library)	Other centers available for program access	
141. Bellevue Park (5)	Parks	\$18,100		Funded	Complete			Jul-05	2005
142. Bordeaux Gardens Park (1)	Parks	\$5,800		Funded	Complete			Mar-04	2004
144. Buena Vista Park (2)	Parks	\$1,920		Funded	Complete				
145. Cane Ridge Park (6)	Parks	\$99,660	2007-2008	2010-11	Some facilities complete; additional in future.		Limited funding available.	Other ballfields accessible	
152. Cecil Rhea Crawford Park (1)	Parks	\$23,730	2008	2010-11	Not yet scheduled per Parks and Greenways Master Plan.		Limited funding available.	Permit holder operates program	
146. Cedar Hill Park (9)	Parks	\$66,580	2006	Funded	Partially complete- playgrounds complete, walking trails done				
147. Centennial Park (11)	Parks	\$418,070		Funded	Complete			Mar-06	2007
148. Charlotte Park (2)	Parks	\$31,000		Funded	Complete			Nov-03	2004
71. Cleveland Community Center	Parks	\$106,332	2007	Funded	Complete.				2007
150. Cleveland Park (2)	Parks	\$25,920	2006-2007	Funded	Complete.			Not applicable- off-season construction	2007
173. Clinton B. Fisk Park (2)	Parks	\$24,680		Funded	Complete			Jul-05	2005
58. Coleman Community Center	Parks	\$135,046	2006-2007	Funded	Complete.				2008
151. Coleman Park	Parks	\$9,700	2006-2007	Funded	Complete.				2008
195. Concessions	Parks	\$32,800	2008	2010-11	Not yet scheduled per Parks and Greenways Master Plan				

Facilities & Departments	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
54. Douglas Center	Parks	\$88,266	Transferred to Metro Action	2007	No longer a Parks facility				
154. Dudley Park (2)	Parks	\$0		n/a	Complete			Aug-05	2006
72. E.S. Rose Community Center &	Parks	\$147,442		Funded	Complete			Mar-06	2006
181. E.S. Rose Park (3)	Parks	\$176,500	2007	Funded	To be redeveloped by Belmont University 2008-2010	2010-2011	Work with Belmont Univ to complete 5-11; additional work by Parks in 11-12.		
61. East Park Community Center	Parks	\$88,354	2006-2007	Funded	Complete				2007
155. Eastland Park (1)	Parks	\$30,150		Funded	Complete			Jun-06	2006
190. Edwin Warner Park (28)	Parks	\$28,830	2006	2006	Fields complete.		Funding delays		Nov. '08
56. Elizabeth Community Center	Parks	\$46,248		Funded	Complete			Aug-05	2005
156. Elmington Park (1)	Parks	\$2,000	2006	Funded	Complete			N/A	2006
157. Ezell Road Park	Parks	\$23,830		n/a	To be phased out				
153. Fannie Mae Dees Park (4)	Parks	\$0		n/a	Complete			Aug-04	2004
158. Glenclyff High School (2)	Parks	\$35,270		n/a	No longer programmed by Parks				
159. Granberry Park (1)	Parks	\$4,000			Complete			Aug-05	2005
161. Green Hills Park (1)	Parks	\$94,830	2006	Funded	Complete except stormwater improvements			No programs displaced	
166. H.G. Hill Park (2)	Parks	\$2,660	2006-2007	Funded	Complete	2010	By private developer.	No programs displaced	
162. Hadley Park (5)	Parks	\$70,340		Funded	Complete	2008	Design and approval delay.	Mar-06	2006
55. Hadley Park Community Center	Parks	\$84,076		Funded	Complete			Mar-06	2006
163. Hamilton Creek Park (3)	Parks	\$52,375	2006-2007	Funded	Complete.				Nov. '08
164. Hartman Park (3)	Parks	\$28,980	2006	Funded	complete				2006
165. Hope Gardens Park (1)	Parks	\$0		n/a	Complete			Nov-02	
167. Joelton Park (4)	Parks	\$68,280	2006-2007	2006	Parking, fields and playground complete. Site improvements to be completed in 2011-12..	2011			2006
70. Kirpatrick Community Center	Parks	\$52,642		Funded	Complete			Jul-06	2006
168. Lock Two Park (1)	Parks	\$11,800		Funded	Playground complete			Mar-04	2004
Looby Community Center	Parks	\$250,000	2011	Funded	Roof work complete.				
62. Madison Community Center	Parks	\$88,892		Funded	Complete			Oct-04	2004
171. Madison Park	Parks	\$4,130		Funded	Complete			Oct-04	2004
67. McCabe Community Center	Parks	\$65,056	2007-2008	Funded	Underway	Done Sept. 2011		Accessible programs at West Center	
169. McCabe Park (7)	Parks	\$18,150		Funded	Complete			Feb-05	2005
66. McFerrin Community Center	Parks	\$65,898	2006	Funded	Complete			Existing bldg remains during construction	2007
170. McKissack Park (1)	Parks	\$0		n/a	Complete			Jul-04	2004

Facilities & Departments	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
15. Metro Parks Hquarters Conf. Rm	Parks	\$70,170		n/a				Adjacent building accessible	
172. Mill Creek Greenway (1)	Parks	\$2,500		Funded	Complete			Jul-05	2005
69. Morgan Community Center	Parks	\$60,596	2006-2007	Funded	Complete			Accessible programs at Looby Center	2008
64. Napier Community Center	Parks	\$80,890		Funded	Complete			Jan-06	2006
76. Old MTA Building	Parks	\$125,838			Not a Parks facility				
174. Paragon Mills Park (1)	Parks	\$30,500	2007-2008	2007	Complete				2007
175. Parmer Park (1)	Parks	\$15,310		Funded	Complete			May-04	2004
191. Percy Warner Park	Parks	\$145,700		Funded	Shelters, playgrounds complete; Steeplechase accessible; special event accommodations complete; sports & special events field upgrade underway.		Funding delays in fields	Mar-06	2006
159. Picnic Gazebo	Parks	\$4,000		Funded	Complete			Mar-04	Estim. 2004
176. Pitts Park (1)	Parks	\$22,480	2006-2007	Funded	New playground complete, ballfield complete				2004
77. R.H. Boyd Community Center	Parks	\$62,416			Not a Parks facility				N/A
143. R.H. Boyd-Preston Taylor Park (1)	Parks	\$1,920		Funded	Complete			Apr-05	2005
78. Reservoir HeadStart & Res. Park	Parks	\$92,934			Building demolished 2007 - vacated by Metro Action				N/A
177. Reservoir Park (4)	Parks	\$174,000	2007	2006	Complete.				2005
178. Rhodes Park (7)	Parks	\$116,800		Funded	Complete			Aug-05	2005
65. Richard Hartman Park	Parks	\$62,820	2006	Funded	Complete				2006
179. Richland Park (2)	Parks	\$7,200		Funded	Complete			May-06	2006
180. Riverfront Park (12)	Parks	\$107,740		Funded	Complete			Jun-06	2006
183. Sevens Oak Park (4)	Parks	\$71,480		Funded	Complete			Jun-03	2003
57. Sevier Comm. Center & Park	Parks	\$116,374	2007-2008	2010	Design bidding in early 2011	2011-2012		Accessible programs at ES Rose	
184 Shelby Bottoms (2)	Parks	\$630		Funded	Complete			Jun-03	Estim. 2003
60. Shelby Community Center	Parks	\$63,476	2006	Funded	Complete				2006
185. Shelby Park (23)	Parks	\$63,476		2010-2011	Some facilities complete; 2009 Master Plan complete; additional improvements pending funding of Master Plan implementation. Golf course - FEMA/flood efforts ongoing.				
186. Shelby Walk (1)	Parks	\$0		Funded	Complete				Estim. 2004
68. South Ingelwood Comm. Center	Parks	\$54,636	2006-2007	Funded	Complete.	2007-2008		All programs to relocate in Sept 2006	July '08
187. South Inglewood Park (2)	Parks	\$85,050	2006-2007	Funded	Complete.	Spring 2009	Work completed by MDHA.		2009
Ted Rhodes Golf Course	Parks				Golf course - FEMA/flood efforts ongoing.				
188. Tom Joy Park (1)	Parks	\$0		Funded	Complete				Estim. 2004
182. Tony Rose Park	Parks	\$0		Funded	Complete				2009
40. Two Rivers Mansion	Parks	\$104,200	2006	Funded	Complete. Roof work underway, complete '12			Accessibility through accommodations	2006

Facilities & Departments	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
189. Two Rivers Park (19)	Parks	\$181,620		Funded	Complete. Roof replacement in progress.				2011
80. Warner Parks	Parks	\$54,566		n/a	see Edwin Warner and Percy Warner				
63. Watkins Community Center	Parks	\$136,146		Funded	Complete			Jun-05	2005
192. Watkins Park (1)	Parks	\$3,500		Funded	Complete			Jun-05	2006
193. West Park (2)	Parks	\$31,420		Funded	Complete			Aug-04	2005
79. West Park Community Center	Parks	\$59,370		Funded	Complete			Aug-04	2005
194. Whites Creek School-Park (2)	Parks	\$33,540		n/a	Fields compliant; Pool no longer a Parks program				
195. Whitfield Park (1)	Parks	\$32,800		Funded	Complete			Jul-04	2005
41. Z. Alexander Looby Comm.Ctr	Parks	\$124,420		Funded	Complete			Jul-06	2006
18. Central Sector Station	Police	\$46,714		n/a	Moved to new compliant facility Fall 2005				Oct-05
19. East Sector Station	Police	\$44,984	Fall 06	funded	complete; moved to new Precinct building Summer '07				August 07
27. Police Academy	Police	\$179,106		FY 10-11	Ombinus: On hold. Driving track and airstrip scope development in progress. Ammo storage scope of work development in progress. Trying to find funding for track, ammo storage, complete 2011 (Oct.).				
20. South Precinct	Police	\$35,742	Spring 07	FY 08-09	Project closed.				
Police Vice Warehouse	Police				Complete 08/2011.				
22. Vehicle Impound	Police	\$25,830	Spring 07	FY 08-09	Project closed.				
21. West Precinct	Police	\$48,322		funded, design only	Under construction; projected completion date 12/2011.				
Police Training Scenario House	Police				Master planning in progress. Funded - master plan underway, hope to have scenario house completed spring 2012.				
New Libraries - Program accessibility of library services has been achieved through rehabilitation of neighborhood libraries and greatly enhanced by construction of five new libraries. Four new libraries completed in 2000 provided 100% accessible facilities in the four quadrants of the city. The completion of the new main library downtown in 2001 provides an accessible building in the central city.									
43. Bellevue Library	Public Library	\$27,960		FY 08-09	Planning and design and land acquisition funding in place; construction funds to be proposed in FY 2011.				
53. Carnegie North Library	Public Library	\$102,570		funded	ADA upgrades complete. FEMA efforts ongoing.				2008
44. Donelson Library	Public Library	\$30,960		funded	ADA upgrades complete.				2008
51. East Library	Public Library	\$70,426		n/a	complete				2001
52. Edgehill Library	Public Library	\$45,470		funded	ADA upgrades complete.				2008
49. Goodlettsville Library	Public Library	\$75,200		funded	Complete, opened July 2011.				
94. Green Hills Branch	Public Library	\$41,461	n/a	n/a	Replaced				2000
50. Hadley Park Library	Public Library	\$76,440		funded	ADA upgrades complete.				2008

Facilities & Departments	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
48. Inglewood Library	Public Library	\$34,900		funded	ADA upgrades complete. Roof replacement complete.				2008
96. Mary & Charles Pruitt Library	Public Library	\$76,747		funded	ADA upgrades complete.				2008
47. Old Hickory Library	Public Library	\$35,470		funded	ADA upgrades complete.				2008
46. Richland Park Library	Public Library	\$41,380		funded	ADA upgrades complete.				2008
42. South East Library	Public Library	\$35,360		funded	ADA upgrades complete.				2008
45. Thompson Lane Library	Public Library	\$32,070		funded	ADA upgrades complete.				2008
Antioch Library Maintenance Facility	Public Library				FEMA efforts ongoing.				
92. Administration Building/Main Center	Public Works	\$244,405		FY 08-09	Project closed.				
91. East Service Center	Public Works	\$154,547		FY 07-08	Project closed.				2003
87. Engineering Building	Public Works	\$62,580		FY 06-07	Project closed.				
88. Special Operations	Public Works	\$84,068		FY 06-07	Project closed.				
89. Staff Services Building	Public Works	\$72,630		FY 06-07	Project closed.				
90. West Service Center	Public Works	\$65,393		FY 07-08					
25. Community Services Building/	Sheriff	\$65,978		FY 08-09					
26. Day Reporting Center	Sheriff	\$252,910		n/a	Demolished				2005
24. Hill Detention Ctr/Admin Offices	Sheriff	\$313,686		n/a	Complete				Sep-04
97. Metro Davidson Co. Detention Fac.	Sheriff	\$386,616		FY 10-11					
28. Sheriff's Training Academy	Sheriff	\$347,444		FY 11-12	Some rehab completed in 2001-2002.				
37. Knowles Home	Social Services	\$665,616		n/a	Home brick repairs - project complete and closed out.				2002
39. Randall's Learning Center –	Social Services	\$401,644		n/a	Surplused - To be disposed				
38. Richland Village	Social Services	\$916,196	Winter 06-07	n/a	Demolished 2004.				
225. Additional Rstrms @ Gate	Tenn State Fairgrounds	\$1,620		n/a	Complete				2001
197. Agricultural Building	Tenn State Fairgrounds	\$4,920		n/a	Complete				2001
213. Annex Building	Tenn State Fairgrounds	\$0		n/a	Complete				2001
212. Banquet Hall N. of Tunnel	Tenn State Fairgrounds	\$4,450		n/a	Complete				2001 & 2002
215. Cafeteria (Restaurant)	Tenn State Fairgrounds	\$19,140		n/a	Complete				
201. Cattle Barn and Judging Arena	Tenn State Fairgrounds	\$0		n/a	Complete				2005
221. Cider Shed-Hoot Owl Junction	Tenn State Fairgrounds	\$2,650		n/a	Complete				2005

Facilities & Departments	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access	Actual Completion Date
210. Concessions Stand Bldg.	Tenn State Fairgrounds	\$0		n/a	Out of service.				
206. Creative Arts Bldg. (Women's Bldg.)	Tenn State Fairgrounds	\$6,450		n/a	Complete				2001 & 2002
200. Dairy Barn (cattle)	Tenn State Fairgrounds	\$0		n/a					
196. Exhibitors Building	Tenn State Fairgrounds	\$4,280		n/a	Complete				2001
211. Fair Board/Spdway Office Bldg.	Tenn State Fairgrounds	\$290,480	2003	n/a	Complete				2004
220. Fair Park Office Bldg & Restrooms	Tenn State Fairgrounds	\$18,100		n/a	Rehabbed bathrooms/ No programs on upper level.				2001
209. Grandstand Facility	Tenn State Fairgrounds	\$949,700		funded	accessible ramp to the Grandstands at the south entrance completed				Spring 2007
219. Hoot Owl Junction	Tenn State Fairgrounds	\$0		n/a	Complete				2005
198. Live Stock Bldg. (cattle barn C-Z)	Tenn State Fairgrounds	\$660	2003	n/a	Complete				
224. Log Cabin- Hoot Owl Junction	Tenn State Fairgrounds	\$2,650		n/a	Complete				2005
202. Milking Parlor	Tenn State Fairgrounds	\$1,450		n/a	complete				
203. Mule Barn, Fences, etc.	Tenn State Fairgrounds	\$0		n/a	Closed non compliant restrooms 2001				
222. Mule Shed-Hoot Owl Junction	Tenn State Fairgrounds	\$2,650		n/a	Complete				2005
199. One Story Metal Swine Barn (S-1)	Tenn State Fairgrounds	\$660	2003	n/a	Accessible pedestrian route. closed non compliant restrooms added restroom trailer and ramp 2003				
205. Rabbit and Poultry Barn	Tenn State Fairgrounds	\$0		n/a	Complete				2005
223. Smoke House-Hoot Owl Junction	Tenn State Fairgrounds	\$2,650		n/a	Complete				2005
218. Sorghum Mill Building	Tenn State Fairgrounds	\$5,800		n/a	Closed at this time. ADA ramp				2005
214. Sports Arena	Tenn State Fairgrounds	\$76,140		n/a	Complete				2001
207. Ticket Booths	Tenn State Fairgrounds	\$0		n/a	Complete				2005
216. Vaughan Building	Tenn State Fairgrounds	\$4,490		n/a	Complete				2001
204. Wilson Hall	Tenn State Fairgrounds	\$4,110		n/a	Complete				2001 & 2002
		\$25,636,995							
New Facilities									
430 Myatt Dr	Multi-Tenant				Internal programming and budgeting in progress for internal construction project. Internal planning and preliminary construction efforts in progress. Facility purchased 2010. Interior space planning and space needs analysis in progress. Design/Build contract awarded; design underway with completion of construction of new Crime Lab and Police Precinct scheduled for fall of 2012(CI).				
Birch	Multi Tenant				Project complete 2010.				
CWWTP Aeration 7 & 8	Water				Roof replacement complete.				
Metro Office Bldg	Multi Tenant				Complete				
Edmondson Library	Multi Tenant				Complete				

Facilities & Departments	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access		Actual Completion Date
Metro South East	Multi Tenant				Complete 2009.					
North Police	Police				Complete					
System Services	Water				Roof replacement complete.					
Fire Hall #38	Fire				Complete					
East Police Precinct	Police				Project complete and closed out. Warranty items being addressed on as-needed basis.					
Douglas HeadStart	MAC				Demolished.					
Fire Station #9	Fire				Complete					
Fire Headquarters					Complete					
CWC jails					Complete					
Goodlettsville Branch Library					Completed 07/2011.					
Hickory Hollow Mall					Interior programming and space needs analysis in-progress. Capital budget planning in progress.					
Fire Station #2					Working with Metro Purchasing on project construction solicitation.					
Fulton Campus Parking Garage	Multi Tenant			funded	Completed 2009.					
Fire Station #39	Fire				FEMA/flood efforts complete.					
Peeler House	Parks				Roof replacement substantially complete.					
K R Harrington Water Treatment Plant	Water				Roof work complete.					2011
Omohundro Convenience Ctr	Public Works				Roof replacement complete.					2011
Omohundro Water Treatment Plant Maintenance Shop	Water				Roof replacement complete.					2011
Water Services, 1616 3rd Avenue North	Water				Roof replacement in progress with completion date of December 2010.					
L P Field	Sports Authority				FEMA/flood efforts ongoing.					
OBWL Library (City Hall)	Multi Tenant			funded	Hazardous materials abatement underway					
Former tenants								accessible interim location	accessible final location	
Mayor's Office					Moved to accessible space in renovated Courthouse			n/a	Courthouse	
Council Chambers					Moved to accessible space in renovated Courthouse			n/a	Courthouse	
Council Offices					Moved to accessible space in renovated Courthouse			n/a	Courthouse	
Metro Clerk					Moved to accessible space in renovated Courthouse. MSE Records Center: Design/build proposal received.			n/a	Courthouse	
Library Collection								n/a	Main Public Library	
Metro Postal Services					Moved to 2nd Avenue North.			n/a	Ben West Library	
Metro 3					Moved to accessible space in renovated Courthouse			n/a	Courthouse	
Portion of Legal Dept.					Moved to accessible space in renovated Courthouse			n/a	Courthouse and Ben West Lib.	

Facilities & Departments	Departments / Tenant	Thomas Miller Estimated Cost for ADA Compliance	Proposed Construction Date (original)	Proposed Funding Date	Project Status	Proposed Construction Date (revised)	Notes Explanation of Extension	Alternate Program Access		Actual Completion Date
Portion of Finance Dept.					Moved to accessible space in renovated Courthouse			n/a	Courthouse	