

DRAFT

DRAFT As Of: 2/17/26

Fairgrounds Improvement Projects

Sources:						
	Fund	CC	Current Budget	Paid to Date	Cost to Complete	% Complete
Fairgrounds: Capital Improvement	40017	1062401017	16,189,646	16,188,594	1,052	100.0%
Fairgrounds: Bond Issuance	40019	1062401019	24,929,099	24,925,420	3,679	99.99%
Total Sources:			41,118,745	41,114,014	4,731	100%
Uses:						
New Exposition Center & Site Improvements						
Construction						
Fairgrounds Expo, Arena, Sheds & Parking			31,175,702	31,175,702	-	100.0%
			31,175,702	31,175,702	-	100%
Design/Engineering						
Fairgrounds Expo, Arena, Sheds & Parking			1,882,757	1,882,757	-	100.0%
			1,882,757	1,882,757	-	100%
FF&E/IT/AV						
FF&E/Security/IT/Communication			1,306,895	1,306,686	209	100.0%
			1,306,895	1,306,686	209	100%
Project Management & Related Project Expenses						
Project Management			1,508,805	1,508,805	-	100.0%
			1,637,393	1,637,393	-	100%
Contingency						
Project Contingency			1,000	-	1,000	0.0%
			1,000	-	1,000	0%
Exposition Center Project Cost:			\$ 36,003,747	\$ 36,002,538	\$ 1,209	100%
Multi-Purpose Building						
Multi-Purpose Building Project Cost:			1,044,452	1,044,452	\$ -	100%
Demolition of Existing Structures						
Demo of Existing Structures Project Cost:			1,135,983	1,135,983	-	100%
Grandstands & Speedway						
Grandstands Project Cost:			1,300,000	1,296,478	\$ 3,522	100%
Repairs, Demolition & Site Master Planning						
Repairs, Demo & Planning Project Cost:			1,634,563	1,634,563	\$ -	100%
Total Project Cost:			41,118,745	41,114,014	4,731	100%

DRAFT

DRAFT as of: 2/17/26

Fair Park (Phase 1)

Total Project Cost:

8,476,255

8,476,255

-

100%

DRAFT

DRAFT as of: 2/17/26

Fair Park (Phase 2)

Sources:

	Fund	CC	Current Budget	Paid to Date	Cost to Complete	% Complete
Parks: Fair Park Phase 2	40021	1040416021	7,000,000	5,480,656	1,519,344	78.3%
Fairgrounds: Fair Park Phase 2	40017	1062401017	100,000	-	100,000	0.0%
Total Sources:			7,100,000	5,480,656	1,619,344	77%

Uses:

Construction						
Park/Fields/Greenway			5,900,000	4,591,230	1,308,770	77.8%
Construction Contingency			included above	-	-	0.0%
			5,900,000	4,591,230	1,308,770	78%
Design/Engineering						
Park/Fields/Greenway			378,402	318,103	60,299	84.1%
Geotechnical			34,000	23,703	10,297	69.7%
Design/Engineering Contingency			20,620	-	20,620	0.0%
			433,022	341,806	91,217	79%
Project Management & Related Project Expenses						
Project Management			710,008	547,620	162,388	77.1%
Permits, Utility Fees & Other Items			14,000	-	14,000	0.0%
Project Management Contingency			18,100	-	18,100	0.0%
			742,108	547,620	194,488	74%
Contingency						
Project Contingency			24,870	-	24,870	0.0%
			24,870	-	24,870	0.0%
Total Project Cost:			7,100,000	5,480,656	1,619,344	77%

DRAFT**DRAFT** as of: 2/17/26

Infrastructure (Part 2)

Sources:						
	Fund	CC	Current Budget	Paid to Date	Cost to Complete	% Complete
Fairgrounds: Infrastrucure Part 2	40022	1062401022	22,000,000	13,324,929	8,675,071	60.6%
Fairgrounds: Infrastrucure Part 2	40023	1062401023	19,300,000	3,360,455	15,939,545	17.4%
Total Sources:			41,300,000	16,685,384	24,614,616	40%
Uses:						
Plaza and Road						
Plaza and Road (Coliseum Way)			8,950,000	8,886,759	63,241	99.3%
Construction Contingency			included above	-	-	0.0%
			8,950,000	8,886,759	63,241	99%
Construction						
Construction			25,090,000	3,235,189	21,854,811	12.9%
Construction Contingency			included above	-	-	0.0%
			25,090,000	3,235,189	21,854,811	13%
Design/Engineering						
Design/Engineering			3,752,500	3,465,186	287,314	92.3%
Survey & Geotechnical			148,500	-	148,500	0.0%
Design/Engineering Contingency			50,000	-	50,000	0.0%
			3,951,000	3,465,186	485,814	88%
FF&E						
Furnishing/Equipment			250,000	-	250,000	0.0%
FF&E Contingency			Included above	-	-	
			250,000	-	250,000	0%
Project Management & Related Project Expenses						
Project Management			1,105,191	735,843	369,348	66.6%
Permits, Utilities, Fees & Other Items			450,000	362,409	87,591	80.5%
Project Management Contingency			103,809	-	103,809	0.0%
			1,659,000	1,098,252	560,748	66%
Contingency						
Project Contingency			1,400,000	-	1,400,000	0.0%
			1,400,000	-	1,400,000	0.0%
Total Project Cost:			41,300,000	16,685,384	24,614,616	40%