

DRAFT

DRAFT As Of: 4/2/26

Fairgrounds Improvement Projects

Sources:						
	Fund	CC	Current Budget	Paid to Date	Cost to Complete	% Complete
Fairgrounds: Capital Improvement	40017	1062401017	16,189,646	16,188,594	1,052	100.0%
Fairgrounds: Bond Issuance	40019	1062401019	24,929,099	24,925,420	3,679	99.99%
Total Sources:			41,118,745	41,114,014	4,731	100%
Uses:						
New Exposition Center & Site Improvements						
Construction						
Fairgrounds Expo, Arena, Sheds & Parking			31,175,702	31,175,702	-	100.0%
			31,175,702	31,175,702	-	100%
Design/Engineering						
Fairgrounds Expo, Arena, Sheds & Parking			1,882,757	1,882,757	-	100.0%
			1,882,757	1,882,757	-	100%
FF&E/IT/AV						
FF&E/Security/IT/Communication			1,306,895	1,306,686	209	100.0%
			1,306,895	1,306,686	209	100%
Project Management & Related Project Expenses						
Project Management			1,508,805	1,508,805	-	100.0%
			1,637,393	1,637,393	-	100%
Contingency						
Project Contingency			1,000	-	1,000	0.0%
			1,000	-	1,000	0%
Exposition Center Project Cost:			\$ 36,003,747	\$ 36,002,538	\$ 1,209	100%
Multi-Purpose Building						
Multi-Purpose Building Project Cost:			1,044,452	1,044,452	\$ -	100%
Demolition of Existing Structures						
Demo of Existing Structures Project Cost:			1,135,983	1,135,983	-	100%
Grandstands & Speedway						
Grandstands Project Cost:			1,300,000	1,296,478	\$ 3,522	100%
Repairs, Demolition & Site Master Planning						
Repairs, Demo & Planning Project Cost:			1,634,563	1,634,563	\$ -	100%
Total Project Cost:			41,118,745	41,114,014	4,731	100%

DRAFT

DRAFT as of: 4/2/26

Fair Park (Phase 1)

Total Project Cost:

8,476,255

8,476,255

-

100%

DRAFT

DRAFT as of: 4/2/26

Fair Park (Phase 2)

Sources:

	Fund	CC	Current Budget	Paid to Date	Cost to Complete	% Complete
Parks: Fair Park Phase 2	40021	1040416021	7,000,000	5,490,127	1,509,873	78.4%
Fairgrounds: Fair Park Phase 2	40017	1062401017	100,000	-	100,000	0.0%
Total Sources:			7,100,000	5,490,127	1,609,873	77%

Uses:

Construction						
Park/Fields/Greenway			5,900,000	4,600,701	1,299,299	78.0%
Construction Contingency			included above	-	-	0.0%
			5,900,000	4,600,701	1,299,299	78%

Design/Engineering

Park/Fields/Greenway			378,402	318,103	60,299	84.1%
Geotechnical			34,000	23,703	10,297	69.7%
Design/Engineering Contingency			20,620	-	20,620	0.0%
			433,022	341,806	91,217	79%

Project Management & Related Project Expenses

Project Management			710,008	547,620	162,388	77.1%
Permits, Utility Fees & Other Items			14,000	-	14,000	0.0%
Project Management Contingency			18,100	-	18,100	0.0%
			742,108	547,620	194,488	74%

Contingency

Project Contingency			24,870	-	24,870	0.0%
			24,870	-	24,870	0.0%

Total Project Cost:

7,100,000

5,490,127

1,609,873

77%

DRAFT**DRAFT** as of: 4/2/26

Infrastructure (Part 2)

Sources:						
	Fund	CC	Current Budget	Paid to Date	Cost to Complete	% Complete
Fairgrounds: Infrastrucure Part 2	40022	1062401022	22,000,000	13,681,112	8,318,888	62.2%
Fairgrounds: Infrastrucure Part 2	40023	1062401023	19,300,000	3,622,261	15,677,739	18.8%
Total Sources:			41,300,000	17,303,373	23,996,627	42%
Uses:						
Plaza and Road						
Plaza and Road (Coliseum Way)			8,950,000	8,886,759	63,241	99.3%
Construction Contingency			included above	-	-	0.0%
			8,950,000	8,886,759	63,241	99%
Construction						
Construction			25,090,000	3,590,451	21,499,549	14.3%
Construction Contingency			included above	-	-	0.0%
			25,090,000	3,590,451	21,499,549	14%
Design/Engineering						
Design/Engineering/Project Management			3,866,500	3,726,992	139,508	96.4%
Survey & Geotechnical			148,500	-	148,500	0.0%
Design/Engineering Contingency			50,000	-	50,000	0.0%
			4,065,000	3,726,992	338,008	92%
FF&E						
Furnishing/Equipment			250,000	-	250,000	0.0%
FF&E Contingency			Included above	-	-	
			250,000	-	250,000	0%
Project Management & Related Project Expenses						
Project Management			991,191	735,843	255,348	74.2%
Permits, Utilities, Fees & Other Items			450,000	363,329	86,671	80.7%
Project Management Contingency			103,809	-	103,809	0.0%
			1,545,000	1,099,172	445,828	71%
Contingency						
Project Contingency			1,400,000	-	1,400,000	0.0%
			1,400,000	-	1,400,000	0.0%
Total Project Cost:			41,300,000	17,303,373	23,996,627	42%