LEGEND:

- CHAIN LINK CONSTRUCTION FENCING
- PLYWOOD CONSTRUCTION FENCING
- LIMIT OF WORK LINE
- EXISTING LAKE WATAUGA PATH AND EXISTING PARTHENON ENTRANCE TO REMAIN OPEN DURING CONSTRUCTION. CONTRACTOR TO COORDINATE PHASING EFFORTS WITH METRO PARKS.

NOTES:

CONTRACTOR TO PROVIDE CONSTRUCTION FENCING LAYOUT PLAN FOR APPROVAL BY METRO PARKS AND LANDSCAPE ARCHITECT PRIOR TO CONSTRUCTION.

LEGEND:

- EXISTING TREE TO REMAIN AND TREE PROTECTION FENCING
- TREES TO BE REMOVED
- TREES TO BE TRANSPLANTED BY METRO PARKS PRIOR TO THE START OF CONSTRUCTION. ANY TREES NOT REMOVED BY METRO PARKS PRIOR THE START OF CONSTRUCTION SHALL BE REPORTED TO LANDSCAPE ARCHITECT IMMEDIATELY
- LIMIT OF WORK LINE
- EXISTING LAKE WATAUGA PATH AND EXISTING PARTHENON ENTRANCE TO REMAIN OPEN DURING CONSTRUCTION. CONTRACTOR TO COORDINATE PHASING EFFORTS WITH METRO PARKS.

NOTES:

1) TREE PROTECTION FENCING TO EXTEND TO THE DRIP LINE.
2) IF PROPOSED CONSTRUCTION OCCURS UNDER THE DRIP LINE, CONTRACTOR TO COORDINATE CONSTRUCTION PHASING WITH LANDSCAPE ARCHITECT PRIOR TO COMMENCING CONSTRUCTION.
3) IF WORKING WITHIN THE TREE PROTECTION FENCING IS NECESSARY, CONTACT THE LANDSCAPE ARCHITECT IMMEDIATELY BEFORE COMMENCING CONSTRUCTION.

LAKE WATAUGA

LAKE WATAUGA

OPEN UNTIL FURTHER NOTICE

CLOSED AS OF MONDAY, AUG. 25

CONTRACTOR TO PROVIDE GATE FOR EMERGENCY ACCESS. CONTRACTOR TO COORDINATE WITH ALL LOCAL EMERGENCY PERSONNEL, METRO PARKS AND LANDSCAPE ARCHITECT.

CHAIN LINK CONSTRUCTION FENCING (TYP); REF. 3/L1.05.

PLYWOOD CONSTRUCTION FENCING REF. 1A/L1.05

CONTRACTOR TO PROVIDE PHASING TO ENSURE KEEPING ACCESS OPEN DURING CONSTRUCTION. CONSTRUCTION FENCE TO BE REMOVEABLE WHERE IT CROSSES PATHS TO REMAIN OR IN AREAS THAT WILL BE PHASED DURING CONSTRUCTION. CONTACT LANDSCAPE ARCHITECT WHEN ALTERING CONSTRUCTION FENCING FOR ANY LENGTH OF TIME.

8' ASPHALT PATH TO MEET ADA STANDARDS FOR TEMPORARY ACCESS. PATH OF TRAVEL FOR EMERGENCY ACCESS. COORDINATE ALL ACCESS WITH PARTHENON EVENT STAFF, METRO PARKS, CODES AND LOCAL EMERGENCY PERSONNEL. LAYOUT FOR REFERENCE ONLY. CONTRACTOR TO PROVIDE LANDSCAPE ARCHITECT AND METRO PARKS WITH CONSTRUCTION FENCING PLAN, CONSTRUCTION ACCESS PLAN, AND CONSTRUCTION PHASING PLAN FOR REVIEW AND APPROVAL PRIOR TO THE START OF CONSTRUCTION.

SLOPE OF TEMPORARY PATH NOT TO EXCEED 2% IN ANY DIRECTION

PARTHENON

NOTE:

1) ALL TEMPORARY ACCESS, WALKS, PARKING AND DROP-OFFS TO BE REMOVED AND ALL DISTURBED AREAS REPAIRED TO ORIGINAL STATE AT CONSTRUCTION COMPLETION.

2) TEMPORARY ACCESS PATH TO STAY OUT OF TREE DRIPLINES WHEN POSSIBLE. CONTRACTOR TO PROVIDE TEMPORARY TREE AND CONSTRUCTION FENCING (PER TREE AND CONSTRUCTION FENCING DETAILS) TO DRIPLINE OF ALL TREES WITHIN TEMPORARY PATH AND PARKING LIMITS DURING THE CONSTRUCTION OF TEMPORARY PATH AND PARKING. PROVIDE LAYOUT PLAN FOR APPROVAL BY METRO PARKS AND LANDSCAPE ARCHITECT PRIOR TO THE START OF CONSTRUCTION.

BUS DROP OFF ONLY (1 SIGN)

TEMP. ASPHALT BUS DROP-OFF

EXISTING PARK ROAD TO BE REOPENED FOR PUBLIC ACCESS

TEMP. ASPHALT HANDICAP PARKING (5 SPOTS)

HANDICAP STRIPING (TYP.)

(A-4) CONCRETE WHEEL STOP (TYP.)

HANDICAP ONLY (5 SIGNS)

8' ASPHALT PATH TO MEET ADA STANDARDS FOR TEMPORARY ACCESS. PATH OF TRAVEL FOR EMERGENCY ACCESS. COORDINATE ALL ACCESS WITH PARTHENON EVENT STAFF, METRO PARKS, CODES AND LOCAL EMERGENCY PERSONNEL. LAYOUT FOR REFERENCE ONLY. CONTRACTOR TO PROVIDE LANDSCAPE ARCHITECT AND METRO PARKS WITH CONSTRUCTION FENCING PLAN, CONSTRUCTION ACCESS PLAN, AND CONSTRUCTION PHASING PLAN FOR REVIEW AND APPROVAL PRIOR TO THE START OF CONSTRUCTION.

NOTE:
SLOPE OF TEMPORARY PATH, PARKING OR DROP-OFF NOT TO EXCEED 2% IN ANY DIRECTION

[18] ORNAMENTAL TREES TO BE REMOVED

[6] ORNAMENTAL TREES TO BE REMOVED

[27] ORNAMENTAL TREES TO BE REMOVED

CONTRACTOR TO PROVIDE GATE FOR EMERGENCY ACCESS. CONTRACTOR TO COORDINATE WITH ALL LOCAL EMERGENCY PERSONNEL, METRO PARKS AND LANDSCAPE ARCHITECT.

TREE PROTECTION FENCE (TYP.)

27TH AVE. N

27TH AVE. N

Island

Island

Revised Fencing

1 / L1.03 PARTHENON CONSTRUCTION FENCING PLAN (ALTERNATE #1)
SCALE: 1/30" = 1'-0"

2 / L1.01 TEMP. PARKING (ALT #1)
SCALE: 1/30" = 1'-0"

NELSON BYRD WOLTZ
LANDSCAPE ARCHITECTS

408 Park Street
Charlottesville
Virginia, 22902

T 434.984.1358
F 434.984.4158
www.nbwla.com

landscape architecture
planning . urban design

120 25th Ave. South, Nashville, Tennessee 37203
t. 615.327.4447 f. 615.321.3004
www.hodgsondouglass.com

NO.	Date	Issues/Revisions

STAMP

4-18-2014

PROJECT NAME

Centennial Park
Nashville, Tennessee

CONSTRUCTION DOCUMENTS

PROJECT NO.: 131632
DRAWN BY: CB/TE
CHECKED BY: CB/RJ

DRAWING TITLE

PARTHENON CONSTRUCTION FENCING PLAN (ALTERNATE #1)

DATE: 3 APRIL, 2014
SCALE: 1/30" = 1'-0"

DRAWING NUMBER

L1.03